

PWD Road to Dhampur Bathi

Abstract copy

Schedule XLV-Form No. 134

MIR-305H

PIRO DIVISION

PIRO SUB-DIVISION

Name of Contractor: → Mumukh Singh.

Measurement Book

N.D. →
480

Agg. Value: → ₹

Agg. No: → 31MBDPRK.
2019-20

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work →					TO-1 P.W.D. Road
					to Dhanpura (Bachari)
Name of Contractor →					Shri Munna
					Kumar Singh.
Agreement No. →					3/MED/M/R-2019-20
Date of work start →					

Date of work completion →

Abstract of Cost

① Clearing and grubbing of land including uprooting wild vegetation, grass, bushes, shrubs, saplings and trees of growth do -

do - all Comp. m.s.

H.D.C. M.B. No - 479

Page no - 02

Continuation

only = 0.198 Ha.

@ Rs 49464.05/Ha.

Rs 9794.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
materials statement					
Earth work - 445.5 m ³					
(i) Stone Aggregate					
Size - 13.2 mm to 0.09 mm					
only = 2.204 m ³					
@ 370.04 + 100 = 470.04/m ³ = 1036 =					
(ii) Stone aggregate					
Size 9.5 mm to 4.75 mm					
only = 36.829 m ³					
@ 428.94 + 100 = 528.94/m ³ = 19507 =					
(iii) Stone Aggregate (C. sand)					
Size - 4.75 mm and below.					
only = 26.527 m ³					
@ 66.85 + 50.00 = 116.85/m ³ 3100 =					
(iv) filler 1.957 ton					
28/12/20					
28/12/20					

Continuation

Sch. XLV-Form No. 134

pass for Rs - 7,93,896 = (Seven Lakh
Ninety three Thousand eight hundred
ninety six) only.

15/3/2