

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill:-					
Abstract of Cost:-					
Record Entry:-					
Name of Work:- Construction of					
HL-Bridge At Ren Path Niram					
Chowk To Mehta Tola.					
Block:- Basantpur Dist:- Supaul					
Agreement No & Date:-					
Agency:- Santay Kumar Jha					
Date of Measurement					

Homework Done:-

(1) Elw excavation for structure -

--do --do --all comp job

Qty vide T.M.B Page No: (7)

Item No: (7) Qty = 692.81 m³

@ Rs 305.42/m³ -- Rs 211598=00

(2) Supplying, fitting & placing

HYSD bar reinforcement in

foundation --do--do-- all comp job

Qty vide T.M.B Page No: (3)

Item No: (2) Qty = 83.35 MT

@ Rs 5591.27/MT -- Rs 4667264=00

(3) Bored Cast in Situ M25

grade RCC Pile --do--

--do --all comp job

Qty vide T.M.B Page No: (7)

Item No: (3) Qty = 528.0 M

@ Rs 18041.10/M -- Rs 9525701=00

Continuation

Rs 14404563=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/E Rs 14404563=00
(4) Providing & Constructing					
Temporary Earth Island					-- do
-- do -- all comp. job.					
Qty vide T.M.B Page No. (8)					
Item No. (4) Qty = 2 Nos.					
@ Rs 75544.65/each					-- Rs 151089=0
(5) Providing & laying of PCC for M/s					
levelling course - do - do - all comp. job					
Qty vide T.M.B Page No. (8) = 35.00 m ³					
@ Rs 6947.89/m ³					-- Rs 243176=
(6) Providing RCC for M30 in					
Pile foundation pile cap					

-- do -- do -- all comp. job.					
Qty vide T.M.B Page No. (8) = 385.55 m ³					
@ Rs 7880.43/m ³					-- Rs 3038300=00
(7) Providing & constructing on					
Span Service - do - do - all comp. job.					
Qty vide T.M.B Page No. (8) = 49.50 M					
@ Rs 3847.47/RM					-- Rs 190450=00
					Rs 1802548=00
Add :-					
12% G.S.T				(+)	2163309.36
labour cess -- 1%				(+)	180275.48
Sur-fee				(+)	32294=00
					= Rs 20403460=00
Previous Pay Amount					
T.M.B Page No. (8)				(+)	Rs 12616780=00
					Rs 7786680=00

Muzam
JE 12/12/21

Xn
12/12/21
A.S

Continuation