

12113:ND-3301

परकामा श्री 315BD/2020-21

Schedule XLV-Form No. 134

DIVISION

SUB-DIVISION

Scanned with CamScanner

1st on A/c Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Gram Keshwa Rameshwar Mahato					
KE Ghar to Baidhmath Rai ke					
Ghar Tak.					
Length:-	0.680 Km				
Agency:-	Ravindra Kr Singh				
	Mathrakh Barhiya Tola, Saran				
Agreement NO:-	317 S/P/2020-21				
Date of Start:-	25.08.2020				
Date of Completion:-	24.08.2021				
Date of entry:-	16.03.2021				
<u>Work done</u>					
① Setting out of Benchmarks					
Rty					01 No.
② Setting of Reference pillar					
Rty					03 No
③ clearing and grubbing land					
Land -				Eft	
2x10x30.00x1.75 (sq)					1050.00 sqm
2x10x30.00x1.75 (sq)					1050.00 "
2x2x30.00x1.75 "					210.00 "
2x1x20.00x1.75 "					70.00 "
					2380.00 sqm
				Say	0.238 Hec
④ Const. of Box-cutting of existing road -				Eft	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2x2x4x25.Wx0.375x0.10					15.00 cu
2x2x4x25.Wx0.375x0.10					15.00 "
2x4x20.Wx0.375x0.10					6.00 "
2x4x25.Wx0.525x0.10					10.50 "
2x2x25.Wx0.525x0.10					5.25 "
					51.75 cum

⑤ Const. of Embankment - E/S

2x2x4x25.Wx $\frac{0.90+1.80}{2}$ x0.450					364.50 cu
2x3x4x25.Wx $\frac{0.90+1.80}{2}$ x0.450					364.50 "
					729.00 cum

⑥ Const. of subgrade - E/S

2x2x4x25.Wx0.945x0.10					37.80 cu
-----------------------	--	--	--	--	----------

2x2x4x25.Wx0.945x0.10					37.80 "
2x4x20.Wx0.945x0.10					15.12 "
2x2x4x25.Wx0.770x0.075					23.10 "
2x2x4x25.Wx0.770x0.075					23.10 "
2x4x20.Wx0.770x0.075					9.24 "
2x4x25.Wx1.075x0.20					43.00 "
2x2x25.Wx1.075x0.20					21.50 "
2x4x25.Wx0.950x0.075					14.25 "
2x2x25.Wx0.950x0.075					7.13 "
					232.04 cu

⑦ Const. of Curb by P/W Weighing

Material Cor-1 - - - E/S					
Profile correction					
1x1.80x0.90x0.125					0.20 cu
1x2.30x1.10x0.150					0.38 "

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
	3	1.50	0.90	0.150	0.61 cum	
	5	2.50	1.20	0.100	1.50 "	
	9	0.90	0.60	0.100	0.49 "	
	2	1.90	1.00	0.125	0.48 "	
	11	1.20	0.90	0.150	1.58 "	
	15	1.10	0.90	0.125	1.86 "	
	13	1.30	0.75	0.150	1.90 "	
	17	1.20	0.60	0.125	1.53 "	
	2	5	30.00	0.375	0.100	11.25 "
	2	5	30.00	0.375	0.100	11.25 "
	2	5	30.00	0.375	0.100	11.25 "
	2	1	30.00	0.375	0.100	2.25 "
	2	5	30.00	0.525	0.100	15.75 "
⑧ p/v	5	30.00	4.050	0.100	60.75 "	
					123.53 cum	
⑧ p/v Laying, spreading and						
completing Stone aggregate - E/P						
⑤	5	30.00	3.75	0.075	42.19 cum	
⑤	5	30.00	3.75	0.075	42.19 "	
	5	30.00	3.75	0.075	42.19 "	
	5	30.00	3.75	0.075	42.19 "	
	1	30.00	3.75	0.075	8.44 "	
					177.20 cum	
⑨ p/v and fixing of typical						
Masonry infomatory band						
					03 No.	

Prepared
16.03.2021
JG

Checked
Quantitation
AC

Ticker then checked
S. T. Guler,

ABSTRACT OF COST

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Setting out of Ditchmark					
01 No. vide MB Page-1					
@Rs 3960 = 46/each					Rs 3960 = 46
② Setting of Reference pillar					
02 Nos vide MB Page-1					
@Rs 1830 = 25/each					Rs 5491 = 25
③ clearing and grubbing Row					
Land - - - - - E/I					
0.238					
0.24 Hec vide MB P-1					
@Rs 49174 = 86/Hec					Rs 11704 = 86
④ Const. of Embankment					
- - - - - E/I					
729.00 cum vide MB P-2					
@Rs 142 = 31/cum					Rs 103744 = 31
⑤ Const. of subgrade - - - - - E/I					
232.04 cum vide MB P-2					
@Rs 189207/cum					Rs 43872 = 189207
⑥ Const. of Cuts by PIV well					
graded Material - - - - - E/I					
123.53 cum vide MB P-3					
@Rs 2976 = 78/cum					Rs 367722 = 78
⑦ PIV Laying, spreading and compaction					
Stone aggregate - - - - - E/I					
177.20 cum vide MB P-3					
@Rs 4010 = 06/cum					Rs 710583 = 06
⑧ PIV and fixing of typical MBM					
Bricks (1/2) Informatory sign board					

Continuation

Calculus

①	Earthwork	— 961.04 cu
②	Stone Metal	— 333.00 cu
③	Sand	— 29.65 cu
④	Stone screening	— 42.53 cu

~~Final~~
16/03/2022
76

Scanned with CamScanner