

Sri Pravin Kr. Singh, A.P. Bachchan, Sikar

Ag No. 8 (SBD) / 2020-21

Hussainigant to Jagdishpur will Road
Hussainigant to Jagdishpur

Head - MMHS (SC)

Measurement Book

Schedule XLV-Form No. 134

R. W. D. (w) Jamu

DIVISION

Sikandra,

SUB-DIVISION

M.B. 2677

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
from Hussainigam to					
Jagdishpur village					
Block - Zirardra -					
Agency - Pravin Kumar Singh					
Agreement no - 08(SB5) 2020-21					
Agreement value - Main work - 77,75,707/-					
Maintenance - 18,57,622/-					
Rs. 96,33,329/-					
Date of Commencement - 23-06-2020					
Date of Completion - 22-06-2021					
Date of measurement - 06-08-2021					

(1) WBM grading, providing
grading, spreading
A compacting stone
aggregates do do as
complete -

-10 Nos x 30.m x 3.75m x 0.075m 2	84.375m ³
-10 Nos x 30.m x 3.75m x 0.075m 2	84.375m ³
-10 Nos x 30.m x 3.75m x 0.075m 2	84.375m ³
-10 Nos x 30.m x 3.75m x 0.075m 2	84.375m ³
-10 Nos x 30.m x 3.75m x 0.075m 2	84.375m ³
-10 Nos x 30.m x 3.75m x 0.075m 2	84.375m ³
-2 Nos x 30.m x 3.75m x 0.075m 2	16.875m ³
-1 Nos x 5.m x 3.75m x 0.075m 2	1.41m ³
-7 Nos x 15.m x 0.75m x 0.075m 2	5.91m ³
	530.445m ³

06-08-2021
JB

Continuation

07/08/21
A-E

ABSTRACT 22-10-22 A/c An' 11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road from Huesainiganz to Jagdishpur village					
Bless Sindhra					
Agency - Pravin Kumar Singh					
Agreement no - 08(SB8) 2020-21					
Agreement value - Rs. 96,33,329/-					
Date of Commencement - 23-06-2020					
Date of Completion - 22-06-2021					
Date of Entry - 08-07-2021					

1/ Clearing & grubbing Providing & fixing working benchmark pillars & clear complete					
Qty vide Item (1)					
vide TMB Page no - (19) - 2.1114					
② 31842 = 68/1114 = Rs. 63685/-					
2/ Clearing & grubbing road line including uprooting vegetation & grass do-clear complete -					
Qty vide Item (2)					
vide TMB Page no - (19) 0.70 Hct					
② 51133 = 76/Hct = Rs. 35794/-					

Continuation Rs. 99,479/-

c/o

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				61-63.	41,42,604-8
@ty vide mem (13)					
vide TMB Page no - (22) - 37.9687m ³					
@ty vide mem (1)					
vide TMB Page no - (26) - 530.445m ³					
				568.4137m ³	
				Grant - 568.13m ³	
@ 1618 = 32 / m ³				= 63.	9,19,416-8
$\frac{17}{27}$ / Providing & fixing of hydraulic M.M.S.S. Jags based do-do as complete -					
@ty vide mem (14)					
vide TMB Page no - (23) - 5. Nos.					
@ 9225 = 63 / each				= 63.	46,128-8
$\frac{15}{25}$ / Banding minors reinforced Cement Concrete 14-15 grade banding minors do-do as complete -					
@ty vide mem (15)					
vide TMB Page no - (23) - 24. Nos.					
@ 484 = 52 / each				= 63.	11,628-8
					63. 51,19,776-8
Add @ 2% for L.S.T. 12%				63.	6,14,373-8
					63. 57,34,149-8

Continuation

c/b

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				61 = 65	57,34,149-8
Add Cost for 1% less				71 = 65	51,198-8
				65	57,85,347-8
Less 10% as per Agreement				65	5,78,535-8
				65	52,06,812-8
Less Cost of Paid amount					
vide TMB Page no - (23)				65	43,34,257-8
				65	8,72,555-8
<i>Amal</i> 26-03-2021 TE <i>[Signature]</i> 07/03/21 A.E.					

Materials Agreement for 11/11

- (i) Metal - $640.55 \text{ m}^3 @ 458 = 22$
 $516 = 72/\text{m}^3$
- ii) Screening materials - $127.24 \text{ m}^3 @ 345 = 52/\text{m}^3$

Amal
26-03-2021
TE

[Signature]
07/03/21
A.E.