

1st on A/c Bill

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-					
Construction					
of road from Dalan					
MM GSY to Dalan					
Harajan Tola.					
Agency:-					
Madhulata Kumari					
Add Post - Pasraka.					
P.S - Pasraka.					
DIST - Pasraka.					
Agreement No -					
22 SBD/2019-20					

Agreement value - 42,37,228/-

Date of start - 19.03.2020

Date of Completion - 18.12.2020

① Providing and
fixing Working
Benchmark to

1x1.0 = 1.0 No

② Clearing and
Grubbing good
land

2x 5x 30.0x 1.50 = 450.0m²

2x 1x 10.0x 1.50 = 30.0m²

Total = 480.0m²
Continuation
= 0.948 Hec

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) 1300 cutting Excavation for roadway on soil using manual means -					
2x 5.0 x 30.0 x 0.375 x 100 =					11.25 m ³
2x 1x 30.0 x 0.375 x 100 =					0.75 m ³
					Total = 12.0 m ³

(4) Construction of embankment					
Chains	1000m lead				Qty.
0.00	0.765				
25	1.982	1.374	25		34.338 m ³
50	1.972	1.977	25		49.425 "
75	2.484	2.228	25		55.720 "
100	3.843	3.166	25		79.138 "
125	2.551	3.197	25		79.975 "

150	2.264	2.408	25		60.188 m ³
160	1.211	1.738	10		17.575 m ³
					Total = 376.138 m ³

(5) Construction of granular sub base by well graded material -					
videnization					
2x 3x3 0.0 x 0.375 x 0.100 =					6.75 m ³
2x 2x3 0.0 x 0.375 x 0.100 =					4.50 m ³
2x 1x1 0.0 x 0.375 x 0.100 =					0.75 m ³
Profile	3.0 x 2.0 x 0.100 =				0.60 m ³
	5.0 x 1.50 x 0.100 =				0.75 m ³
	9.0 x 2.0 x 0.100 =				1.80 m ³
					Total = 15.15 m ³

Continuation

