

2nd and final Bill.

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Constn of Road from MR-N/19-20					
Muz. West/31. in Kantiblok under					
New Maintenance (MR).					
Pitch Road to Spin Bridge.					
Named Agency: - M/s. Vicky. Constn.					
No. of Agreement: - 239. MB/2020-21.					
Date of work order: - 29/05/2020					
Date of Completion: - 28/02/2021.					
Actual date of Completion: - 24/02/2021.					
Measurement vide MB. No. 363. Page (4) (5)					
<u>Abstract of cost.</u>					

(1/160) clearing and grubbing road					
Land - do - do - comp.					
Qty. vide MB. Page (9) item (1/160)					
0.416 Hec @ 51137.76/Hec = 21272.50					
(2/161) Constn of subgrade and					
earth shoulder - do - do - comp.					
Qty. vide MB. Page (9) item (2/161)					
748.80 m ³ @ 175.22/m ³ = 131205.50					
(3/162) Providing & spreading and					
compacting stone - do - do - comp.					
Qty. vide MB. Page (9) item (3/162)					
32.19 m ³ @ 3110.27/m ³ = 100120.50					
(4/163) Providing and applying primer					
Cost - do - do - comp.					

Continuation

Scanned with CamScanner