

Amgryn 40 1125 / 2018 - 2019

Schedule XLV Form No. 134.

LD2 Pael Pandav Sthian 170 to Lwa Dako ble to
Muslim Baschid Hanjiam ble.

~~794 C 244505 4610 (21812)~~ DIVISION

~~610 608 (212)~~ SUB-DIVISION

Measurement Book

m/s Rgn Sagas Jha & Company.

MT. 107. 10-5-7

(SC)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

2nd on w/c Bill

N/W - Constⁿ of road from L-22
 Bad Banker skan Kate Ave
 Dake Tola to Muslim Basti
 & Haripur Tola under mnggy
 Agency - P/L Ram Sagar Jha & Comp
 Vill. - Gampur, PO - Baganpur
 Dist - Sonapatpur

Agreement No - 11580/16-17

Constⁿ Amt. Rs. - 15217034.00

Maint Amt. Rs. 1256918.00

Total Amt. Rs. 16473952.00

Dt. of Agreement - 28/04/16

Dt. of Completion as per

Agreement - 27/04/17.

Work done -

(1) P/v laying spreading &
 Compacting stone Gr III

$$11 \times 30.00 \times \frac{3.75}{2} \times 0.075 = 92.81 \text{ m}^3$$

$$15 \times 30.00 \times \frac{3.75}{2} \times 0.075 = 126.56$$

$$1 \times 20.00 \times \frac{3.75}{2} \times 0.075 = 5.62$$

$$1 \times 28.00 \times \frac{3.75 + 4.60}{2} \times 0.075 = 8.76$$

$$1 \times 17.00 \times \frac{4.60 + 5.70}{2} \times 0.075 = 6.56$$

$$1 \times 13.00 \times \frac{5.70 + 7.60}{2} \times 0.075 = 7.45$$

$$1 \times 12.00 \times \frac{7.60 + 8.65}{2} \times 0.075 = 7.32$$

$$1 \times 14.20 \times \frac{5.60 + 5.55}{2} \times 0.075 = 5.96$$

Continuation

= 261.04 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			R.F. Rq	15690194.00	
(8/57) Filling in pond					
18.75 m ³ ridge TMB P (19)					3223.00
@ Rs. 501.09/m ³			- Rs.	9395.00	
			Rq	156,99,589.00	
10% below as per Agreement - Rq			Rs.	1569959.00	
			Rq	1,41,29,630.00	
Paid previous Bill TMB P (19) - Rq			Rs.	1,03,81,254.00	
			Rq	37,48,376.00	
			Ashika		
			12/03/21		
			J.E		