

2nd and o/c bill

Sch-XLV-Form No.154

9

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
Name of Work:-					
Lakhaura-Adapur					
Path to Hirmani					
Agency:-					
M/s Radhika Construction					
Agreement No:-					
157/19-20					
Date of Work order:-					
28.2.20					
Date of Completion as					
per agreement with gross:-					
12.01.21					
Actual date of completion:-					
Work in progress					
Date of entry:-					
10.01.21					
1/19 Construction of yards					
for 40 cc. pavement					
1 x 15.0 x $\frac{8+5}{2}$ x 0.157 -					
15.607					

25/31

Providing brick mason

very work in C.M. (13)

vide TMB Page 11

$25.72 \text{ m}^3 @ \text{Rs } 855 = 22000$ PBR $207182 = 31$

26/32

Providing cement plaster

(1:4) 15mm thick

vide TMB Page 12

$32.08 \text{ m}^2 @ \text{Rs } 380 = 12192$ PBR $12194 = 24$

$\text{Rs } 6074138 = 42$

$4.11 @ 5.11 \% \text{ as per agreement } \text{Rs } 310388 = 47$

$\text{Rs } 5763749 = 95$

Add for rounding off

0.05

$\text{Rs } 5763750 = 100$

All ready paid vide

TMB Page 6 $\text{Rs } 2606643 = 100$

$\text{Rs } 3163107 = 20$

10/01/21
SE/Chandana

(Continuation)

10/01/21