

4th on All Bill

Sch. XLV-Form No. 194

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Construction of Road from Uchitahata Bada Tola to PMGSY LO26					
Agmt. No - 162 of 2019-20					
Agency - Dhruv Narayam Mishra.					
Date of Work order - 23/3/20					
Date of Completion - 22/02/20					
as per Agmt.					
Date of Completion Time					
Extended due to COVID-19					
is — 45 day					
Date of actual Completion - 29/1/21					

Date of Entry - 24/1/21

(1) Clearing and grubbing - etc.
 $2 \times 9 \times 30 \text{ m} \times 0.90 \text{ m} = 486 \text{ m}^2$
 $1 \times 20 \text{ m} \times 6 \text{ m (AV.)} = 120 \text{ m}^2$
 Total = 606 m²
 Hence $\frac{606}{10000} = 0.00606 \text{ Hare}$

(2) Contn. of GSB Cr-I - etc.
 Near School $50 \text{ m} \times 3.0 \text{ m} \times 0.10 \text{ m} = 15 \text{ m}^3$
 $35 \text{ m} \times 3.0 \text{ m} \times 0.10 \text{ m} = 10.5 \text{ m}^3$
 Total = 25.50 m³

CR 8147.96/-	= R 16236 = 00
Total	= R 5225270 = 00
Add 12% GST	= R 627032 = 00
Add 1% L.Cess	= R 52253 = 00
Total	= R 5904555 = 00
Less 0.06% below	= (-) R 3543 = 00
Total	= R 5901012 = 00
Less Previous Paid = (-)	R 4420864 = 00
Total	= R 1480148 = 00

Channa
29/11/21
J.R.

AE
29/01/21
Paw gaw

~~29/11/21~~
~~29/11/21~~

Continuation