

2nd on A/C Bill

Name of work: - Construction of
Road from Langsipakas
Amba Road to Rom-
pus Ruda to Berda-
huga Village under
MMGSy (SC)

Agency: - Nand Kumar Jadar
Mannipure Relumpus

Agreement No: - 33/SBD/2020-2)

Agreement value: - 19 8108998.00

Dt of Start: - 09/09/2020

Dt for Completion: - 08/09/2021

Actual dt of Completion: - work on
progress.

For the record - Continuation

22/2/21
5

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
1. Construction of foundation for P.C.C. Path D. class			2.6	18
2.58.185 m ² of V.V. & P. 7				
(@) 11.887.81 per m ²				1003774.0
8. Construction of foundation for P.C.C. Path D. class				
219.037 m ² of V.V. & P. 7				
(@) 698.71 per m ²				1526419.0
9. Earth work in excavation for foundation				
31.32 m ² of V.V. & P. 7				
(@) 279.09 per m ²				8741.0
10. Provision P.C.C. 175				

Foundation				
4.725 m ² of V.V. & P. 7				
(@) 5347.46 per m ²				25267.0
11. Provision P.C.C. 175 & Sub structure				
30.330 m ² of V.V. & P. 7				
(@) 6158.26 per m ²				186780.0
				4848917.0
Add 12% for G.S.T.			(+)	581786.0
Add 1% for Lab. class			(+)	48482.0
				15478485.0
Less 11.10% Agreement			(-)	60811.0
				14870373.0
Less previous payment			(-)	3409261.0
				11461112.0

Continuation

22/2/21
J.L.