

1st on A/c Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:	Bongtal to Belahi Sem 9				
	under mm LV (S.C)				
Agency:	Ranchir Kumar, H. Harpur Osti				
	p.s - Mahua, Dist - Varsha G. - 84122				
Agreement No -	49 SBD/2020-21				
Agreement Value	67,42,507.00				
Defect Commence -	03-09-2020				
Date of Completion -	02-06-2021				
Rate -	5.78% below				
Date of Measurement -	02/03, 16/03/21				
	<u>C/D work</u>				
① E/W excavation in foundation					
—do-do-all complete job					
	2x	6.45x	1.40x	1.500	27.09m ³
	1x	4.85x	1.53x	0.550	4.92m ³
					32.01m ³
② Pro pcc in foundation					
—do-do-all complete job					
	2x	6.45x	1.40x	0.150	2.709m ³
	1x	5.80x	1.53x	0.215	1.908m ³
					4.617m ³
③ Pro pcc in sub-structure					
—do-do-all complete job					

Continuation

Continuation *exp* 41407.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.T. R	91,407.00
4/8 Construct Embankment with deposits					
do do do all complete job					
p-02,	108.34	m ² of 11.57/m ²		R	3904.00
5/8 Construct Embankment with layer					
do do do all complete job					
p-05 to 06 -	260.80	m ² of 175.22/m ²		R	45,692.00
6/8 Construct Embankment with 6-100 m					
do do do all complete job					
p-05 to 06 -	1043.20	m ² of 140.13/m ²		R	1,46,184.00
7/9 Construct bit-grad 2 shoulder -					
do do do all complete job					
p-05 to 06 -	326.00	m ² of 176.86/m ²		R	57,656.00
8/10 Construct GSP road with 1/1 m & 1/1 in					
B.T do do do all complete job					
p-04 to 05 -	570.92	m ² of 3173.05/m ²		R	11,558.00
9/23 Protecting private legal Citizens					
begin do do do all complete job					
p-06,	02 Nox of 10777.21 each			R	21,554.00
10/24 E/W excavation in foundation					
do do do all complete job					
p-07	32.01	m ³ of 29.80 m ³			

Cf 269.32 m² Continuation R 8026.00

do R 21,35,286.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B & E	21,35,286.00
11/25 Pro pec m 15 in foundation					
— do all complete job					
p-01.	4.617 m ³	Limit of 4.60 m ³			
		@ 5982.06/m ³		— B	27512.00
12/26 Pro pec m 2 in Sub-structure					
— do all complete job					
p-01/02.	30.79 m ³	@ 6807.99/m ³			2,09,615.00
13/27 Pro & fixity RCC NP 3/1000 mm & Hip					
— do all complete job					
p-02	7.50 m	@ 3705.65/m		— B	27792.00
14/29 E/W excavation in foundation					
— do all complete job					
p-02	74.32 m ³	@ 269.32/m ³		— B	20016.00
15/30 Sand filling in foundation trench					
— do all complete job					
p-02.	0.945 m ³	@ 453.20/m ³		— B	428.00
16/31 Pro pec m 15 in foundation — do					
— do all complete job					
p-02.	11.046 m ³	Limit of 10.986 m ³			
		@ 5982.06/m ³		— B	65719.00

Continuation

B 24,86,373.00

Continuation