

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
	1 st	on A/c	Bill	
N/W :- Bishanpur Ashra P.A. Gopaul				
Jone Wali Pitch Road Talim				
Miya Ke Bagicha Se Bishanpur				
Aura Transformer Hote Hae Harpur				
Ashhra Pitch Road Tak.				
Agency :- Manshi Infracon Pvt. Ltd.				
Agreement No :- 100/SBD/MMGSY-MDB-BRRP-				
240-Mahua of 2020-21				
Date of Start :- 11/01/2020				
Date of Completion :- 10/01/2021				
Agreement Amount :- 25325661.46				
<u>Record Measurement</u>				
1. Providing and fixing				
Working Benchmarks.				
Qty = 7 Nos.				
2. Construction of Reference				
Pillar.				
Qty = 14 Nos.				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F = 386.19m ³	
Vide T.M.B. P.N. (6) Item (1)				Qty = 92.81m ³	
Vide T.M.B. P.N. (6) Item (1)				Qty = 168.75m ³	
				Total Qty = 647.75m ³	
				① Rs 3887.02/m ³ = Rs 2517817.21	
				Total = Rs 5125337.96	
				Add 13% (GST & L.C.) = Rs 666293.94	
				Total = Rs 5791631.90	
				Less 5.20% Below = Rs (-) 301164.86	
				Net Total = Rs 5490467.04	

Say Rs 5490467.00

20/03/2021
J.E.

20/3/21
A.E.

20/03/2021

Material Statements

- ① Earthwork = 2760.00m³
- ② Stone Aggregate = 1432.00m³
- ③ Stone Screening = 155.00m³
- ④ Coarse Sand = 277.00m³

20/03/2021
J.E.

20/3/21
A.E.