

HEAD - MR-N - 2019-20 / Danapur / 02

1. Name of work - गाँधी एजेंसी से विकेंलपुर

B/MBD
20-21

Measurement Book

Schedule XLV-Form No. 134

Danapur

DIVISION

Name of A.E. - Shri Ramesh Kumar Singh, Aihla SUB-DIVISION

Co. Agency - जितेंद्र कुमार

MB NO - 1409

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri. RAMESH
KUMAR SINGH.....A.E, R.W.D, works
Sub Division... Bihra

[Signature]
Executive Engineer
Rural Works Department
Works Division, Danapur
24/09/20

Re-issued to Sri Anil Kumar
J.E., Bihra. [Signature]
25/9/20
A.E.

Sch, XLV-Form No. 134

Danapur DIVISION

SUB-DIVISION

Measurement Book

No. 1409

Name of Officer Sri Ramesh Kumar Singh

Date of first entry _____

Date of last entry _____

Ist and A/c Bill

Name of Work - ¹ Construction of.
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-					
Repair & maintenance of road from Gondli halt to tilkaihar.					
Agency:- Jitendra Kumar.					
Agg. No:- 13/M&D/2020-21					
Dt of measurement				24/9/2020	
→					
Dt of completion:-				23/6/21	

Record measurement
 Dt of measurement. 12/10/2020

① clearing and grubbing Road land (By manual means) including uprooting - do - do - complete job.
 $2 \times 30 \times 38 \times 1.0 = 2280$
 0.22 Ha.

② Scarifying existing bituminous surface:-
 Scarifying the

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Three m.s plates of 1.6 mm thick.					
top and middle - do - do - job.					
i) Providing and fixing of					
maintenance board → 2 Nos.					
ii) maintenance board → 1 No.					
⑦ Guard stones / boundary stones -					
Guard Stone / - do - do - job					
→ 15 Nos					
Actual of completion					
12/3/21	15/3/21			12/3/21	
J.E	A.E	J.E		B.Wa	

Abstract of Cost

① Clearing and grubbing Road land (by manual means) including uprooting wild vegetation - do - do - job.

Qty vide item m.s Page ①
0.22 Hac @ Rs 5116.75/Hac
→ Rs 11255 = 00

② Scarifying existing bituminous surface -
Construction Scarifying the

Continuation

Rs 11255 = 00

Continuation

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
earth →					741.97 m ³
G.S.B. metal →					27.68 m ³
L. sand →					31.70 m ³
<u>W.B.M. 60-2</u>					
metal →					52.11 m ³
Screening →					11.62 m ³
B. material →					3.44 m ³
<u>W.B.M. 60-3</u>					
metal →					211.96 m ³
Screening →					42.04 m ³
Emulsion → SS-1 →					1.98 tone
					R.S-1 → 1.65 tone

Bitumen →					1295 tone
<u>Details</u>					
Invoice No →					BH 5520189453
Qty →					1897 tone
Date →					15/02/2021
<u>Emulsion Details</u>					
RS-1 →	1.8	Mt	Dt → 01/3/2021		
SS →	2.2	Mt			
Invoice no →					JB B/20-21/001222

Continuation