

HEAD-MR-N-20-21 Dana Pur, 11

Name of work:- एनो एचो १४ वे जाली (रोड) नो २ पिन्हावन कॉलोनी

06 MB
20-21

Schedule XLV-Form No. 134

Dana Pur

DIVISION

Name of AE- Sri Ramesh Kumar Singh - Phul


SUB-DIVISION

MEASUREMENT BOOK

Name of Agency - श्री आर्यन कन्सल्टेशन

1378

Certified that this inv. contains
100 (One hundred) Nos of Machine
Pages & issued to Sri..Ramesh....
Kumar Singh A.E, R.W.D, works
Sub Division...Phulwari


Executive Engineer
Rural Works Department
Works Division, Danapur
14/8/20

Sch. XLV - Form No. 134

Danapur

DIVISION

SUB-DIVISION

Measurement Book

No. 1378

Name of officer Sri Ramesh Kumar Singh

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work—Repair and fix					
Year's Maintenance of Road from					
NH-98 to Gali (Road) No.-2					
Bhindawar Colony.					
Agency—M/s Arjun Construction,					
Prop—Raj Kumar, H. No.-2/106					
South Indrapuri, Keshri					
Nagar, Patna-24.					
No. and Date of Agreement—					
06/MBD/2020-2021 (14/05/20)					
Date of Estimation—					
Actual Date of Completion					
Date of Agreement—15/03/21					
(1) Providing P.C.C. M30 grade					
Cement concrete Pavement					
material—					
— all complete to be.					
(2) Pot Patch and Profile					
Correction Course →					
6 × 10.00 × 2.00 × 0.20 = 24.000 m ³					
7 × 12.00 × 1.50 × 0.20 = 25.200 m ³					
8 × 9.00 × 1.25 × 0.20 = 18.000 m ³					
4 × 7.00 × 2.00 × 0.20 = 11.200 m ³					
9 × 5.00 × 1.45 × 0.20 = 13.050 m ³					
5 × 8.00 × 1.50 × 0.20 = 12.000 m ³					
3 × 13.00 × 1.25 × 0.20 = 9.750 m ³					
8 × 15.00 × 1.20 × 0.20 = 28.800 m ³					
1 × 12.50 × 0.90 × 0.20 = 2.250 m ³					
					144.250 m ³
Continuation					

Abstract of Cost.

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing of Road Land — do — do — do — all complete job.					
V.T.M.B.P. — ①					
Qty. — 0.115 Hec.					
② providing L.C.C. M ₃₀ grade Cement concrete Pavement material — do — do — do — all complete job.					
V.T.M.B.P. — ⑤					
Qty. — 417.604 m ³					
@Rs. 63 @ 0.05/m ³ — Rs. 26392.48 = 4					
③ providing and fixing of Bilometre stone — do — do — do — all complete job.					
V.T.M.B.P. — ⑥					
① 15cm Stone — 2 Nos.					
@Rs. 2187.72/Each — Rs. 4375 = 00					
② 20cm Stone — 2 Nos.					
@Rs. 609.67/Each — Rs. 1219 = 00					
④ providing and fixing of Traffic Signs — do — do — do — all complete job.					
V.T.M.B.P. — ⑥					
600mm equilateral triangle — 4 Nos.					
@Rs. 3453.12/Each — Rs. 13812 = 00					

Continuation

C.I.H. — Rs. — 26592.68 = 00

B/S. — Rs. — 3593347=00/-
3599647=00/-

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑨/12 Providing HYSD Bars in R.C.C. M20 for Drain — do — do — all complete Job. V.T.M.B.P. — (63) Qty. — 13.55 MT. @Rs. 55926.66/MT. — Rs. 757806=00/-					
⑩/13 Laying Cement Concrete Pipe NR ₂ (buried Conduits) on first class bedding do — do — do — all complete Job. V.T.M.B.P. — (66) Qty. — 40.0000 m @Rs. 705.18/m — Rs. 28207=00/-					
Total Rs.					4379360=00/- 4384660=00/-
Add 12% GST.					526159=00/-
Add 1% Labour Cess					43847=00/-
Add Seigniorage Etc					35626=00/-
Total Rs.					4990292=00/- 10480
Less 0.21% Below Agreement (-)					10480=00/-
Net Payable Amount					4979812=00/-
					4979812=00/-
					15/12/21 J.E. 23/3/21

AM
15/12/21
AB

करयन्त्रालय अभियंत.
समुदाय कार्य विभाग
कावेरि त्रयंजल, कावापुर

Continuation