

RAMPUR TO KARMASI

Schedule XLV-Form No. 134

GOPALGANJ CONSTRUCTION DIVISION

____ SUB-DIVISION

MR-N-2019-20 HATHUA-11

MEASUREMENT BOOK

MB-NO-421

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
1st on Mc Bill				
Name of Work - Improvement to a road from Rampan to Karmasi under MRC (3054)				
New maintenance paly in Bhorey Block				
Agency - Gopalgani Const. Pvt. Ltd.				
Agreement No - 04 MBO/2020-21.				
Agreement Value - 9581609=00.				
Date of work started - 04.10.2020.				
Date of completion - 03.07.2021.				

Date of measurements - 18.01.2021.

Record measurements

(1/33) Clearing and grubbing road
 land on per s/s 1/42.

$$2 \times 3458.0 \times 1.00 = 6916.0 \text{ m}^2.$$

$$= 0.69 \text{ Hectare.}$$

(2/34) Const. of earthen shoulders on
 per s/s 1/42.

$$2 \times 3458.0 \times 0.700 \times 0.300 = 1452.36 \text{ m}^3.$$

(3/35) Const. of GSB Gr II with

Real graded materials.

$$5.00 \times 2.50 = 12.50 \text{ m}^2$$

$$22.06 \times 2.50 = 55.15 "$$

$$67.65 \text{ m}^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Continuation

1st A/c Bill 3054 M/R to Road
CFMS

8

35,11,000 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5' S.D.					175550 = 00
24' S.T.					70220 = 00
17' C.G.S.T.					35110 = 00
17' S.G.S.T.					35110 = 00
Royalty					103000 = 00
S.F.					35158 = 00
17' L.C.					35110 = 00
					103000 = 00
Total Deduction					689258 = 00
Pay CFMS					3021742 = 00
Total					35,11,000 = 00

Passed for Rs 35,11,000 = 00 (Thirty five Lac eleven Thousand) on
02/03/2021

Pay Rs 30,21,742 = 00 (Twenty eight Lac twenty one thousand seven hundred forty two) CFMS

02.03.21

Executive Engineer
R.W.D. Works Division
Hathua

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Find on APC Bill (Find on distribution measurement)					
Name of work - Const. (improvement) to a road from Rampur to Karmasi under M.C. 2054 near main drainage policy in Bhawar block.					
Agency - Gopal Dayal Const. Pvt. Ltd.					
Agreement No - 04 MGD/2020-21.					
Date of work started - 04.10.2020.					
Date of completion - 03.07.2021.					
Date of actual completion - 13.03.2021.					
Date of measurement - 13.03.2021.					
Record measurement					
(43) Providing and fixing RCC M15 in precast KM stones.					
Rate Quantity = 04 Nos.					
(44) Providing and fixing RCC M15 in precast 200m stones.					
Quantity = 14 Nos.					
(45) Providing and fixing direction and place identification boards.					
$2 \times 1.90 \times 0.800 = 1.92 \text{ m}^2$					
(46) Providing and fixing cosmometric retro road signs.					
Quantity = 32 Nos.					
(47) Providing and fixing cosmometric retro road signs.					
Quantity = 24 Nos.					

Continuation

2nd & Final Const 3054 M/R to Road
New Maint Policy - CFMS


16


3450063²⁰⁰

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5% S.D.					172803 ²⁰⁰
2% G.T.					69001 ²⁰⁰
1% C.G.S.T.					34501 ²⁰⁰
1% S.G.S.T					88957 ²⁰⁰
Ravali					30485 ²⁰⁰
S.F.					34501 ²⁰⁰
1% L.C.					69001 ²⁰⁰
2% D.C.R.					533450 ²⁰⁰
Total Deduction					2916613 ²⁰⁰
Pay CFMS					3450063 ²⁰⁰
Total					3450063 ²⁰⁰
No. 16					20/3/2021
Passed for					3450063 ²⁰⁰ (Thirty)

Thru of Pay 2916613²⁰⁰ (Twenty
nine Lac sixteen thousand six
hundred thirteen) of CFMS


20.03/21


20/3/21
Executive Engineer
R.W.D. Works Division
Hathua