

प्रमाणित किया जाता है। की इस -
मापी पुस्तिका में (100) एक सौ पन्ने
हैं। यह मापी पुस्तिका सहायक -
अभियंता ग्रामीण कार्य विभाग, कार्य
भवन समण्डल भगवानपुर टाह
के नाम से निर्गत किया जाता
है।

22/10/20
Excutive Engineer
R.W.D Works. Division
महाराजगंज
22.9.20

Sch. XLV—Form No. 134

महाराजगंज DIVISION
भगवानपुर टाह SUB-DIVISION

Measurement Book

M.B No. - 524

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — Bithuna Panchayat one					
Gram Siaghauli railway pul to					
Bithuna Kaali Sthan.					
C. Head — MMGSY/SC					
Agreement No — 15 MMGSY/S.B.D/2020-2021					
date : — 19/06/2020					
Date of work order — 19/06/2020					
Agency — Anwesha Const.					
1/ Providing & fixing working					
bench-mark pillars.					
Qty = 2.04 Km					
2/ Reference pillars.					
Qty = 2.04 Km					
3/ Cleaning and Grabbing of road					
land including uprooting wild					
vegetation — E/I					
2x (10x30)x 2 = 1200m ²					
2x (10x30)x 2 = 1200m ²					
2x (10x30)x 2 = 1200 m ²					
2x (10x30)x 2 = 1200 m ²					
2x (10x30)x 2 = 1200 m ²					
2x (10x30)x 2 = 1200 m ²					
2x (8x30)x 2 = 960 m ²					
Continuation = 8160 m ²					
= 0.816 Hect					

Abstract of Cost

6

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/ Providing & fixing working bench mark pillars.					
Qty. vide item no (1/) & Page no (1) of TMB					
		i.e —		2.04 km	
	@ 3860.33/km			₹ 7875.00	
2/ Reference pillars.					
Qty. vide item no (2/) & Page no (1) of TMB					
		i.e —		2.04 km	
	@ 1789.17/km			₹ 3650.00	
3/ Clearing & grubbing of road head.					
Qty. vide item no (3/) & Page no (1) of TMB					
		i.e —		0.816 hect.	
	@ 51133.76/hect			₹ 41725.00	
4/ Excavation for roadway in soil using manual means.					
Qty. vide item no (4/) & Page no (2) of TMB					
		i.e —		122.85 m ³	
	@ 74.16/m ³			₹ 9115.00	
5/ Const of embankment with material obtained from borrow pit.					
For 1000 m lead.					
Qty. vide item no (5/) & Page no (2) of TMB					
		i.e —		93.0 m ³	
	@ 175.22/m ³			₹ 16295.00	
6/ For 100 m lead.					
Qty. vide item no (6/) & Page no (3) of TMB					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		i.e	—	888.675 m ³	
	@ 141.14/m ³			₹ 125428.00	
7/	Const. of Gse by providing well graded material.				
	Qty. vide item no(7/) & Page no(3) of TMA				
		i.e	—	598.448 m ³	
	@ 3525.43/m ³			₹ 2109787.00	
8/	Providing, laying, spreading & Compacting stone aggregate, WBM-II				
	Qty. vide item no(8/) & Page no(4) of TMA				
		i.e	—	118.125 m ³	
	@ 4282.79/m ³			₹ 505905.00	
9/	G/W in excavation for f.d.				
	Qty. vide item no(9/) & Page no(4) of TMA				
		i.e	—	46.98 m ³	
	@ 269.32/m ³			₹ 12654.00	
10/	Providing M15 (1:2.5:5) as levelling Course in f.d.				
	Qty. vide item no(10/) & Page no(4) of TMA				
		i.e	—	8.538 m ³	
	@ 5942.19/m ³			₹ 50734.00	
11/	Providing concrete for plain/ Reinforced concrete in open f.d.				
	Qty. vide item no(11/) & Page no(5) of TMA				
		i.e	—	41.609 m ³	
	@ 6612.79/m ³			₹ 275138.00	
12/	Providing & laying R.C.C pipe No 3				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide item no (12/) & Page no (5) of TMR					
		1.5	—	22.50 m	
	@ 26	19.72/m			₹ 58944.00
13/ Providing & fixing of typical MMGSy informative sign board.					
Qty. vide item no (13/) & Page no (5) of TMR					
		1.5	—	6 Nos.	
	@ 11000.75/00				₹ 66004.00
	Total Amt.				₹ 3283250.00
	L. cess @ 1% on total Amt				₹ 32832.50
	Gst @ 12% on total Amt				₹ 393990.00
	S. Fee @ 0.979% on total Amt				₹ 32143.02
	Gross Amt.				₹ 3742216.00

Below @ 0.01% on Gross Amt. ₹ (-) 374.22

Net Amt. ₹ 3741841.00

Adh.
25/03/21
J.E

for attn
25.03.21
BH

C&P
25/03/21
J.E

Material statement -

E/W = 1151.51 m³

Stone metal = 717.44 m³

Stone Aggregate = 44.27 m³

Sand = 22.82 m³

Stone Screening = 172.0 m³

Continuation

25/03/21