

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work: - Construction
of road from Koshi Bandh
to Madhya to Bhagwat-
pur.

Agency: - Vishal Kumar
Naya Bazar, Saharua

Ag. No. - 73 SRD/MMC/84/2020-21

Date: - 10.12.2020

Ag. rate: - 16.21% below BOB

Date of Comp. 09.09.2021

Record measurement

Date: - 22.02.2021

Item ① Setting out Pillar

1 x 1 no

= 1 no.

Item ② P.R. reference

Pillar

1 x 1 no

= 1 no.

Item ③ P.R. Logo/Citizen bar

Logo

1 x 1 no

= 1 no

Citizen

1 x 1 no

= 1 no

Continuation

2 nos

Abstract of Cost

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) P&F Bench mark					
Qty vide TMB Page ①					
1.00 no @ ₹ 4369.82/ea =					4370.00
(2/1) P&F Reference pillar					
Qty vide TMB Page ①					
1.00 no. @ ₹ 1996.11/ea =					1996.00
(3/1) P&F Logo based					
Qty vide TMB Page ①					
2.00 no @ ₹ 9426.88/ea =					18854.00
(4/2) Clearing & Grubbing 2000					
Qty vide TMB Page ②					
0.1793 HA @ ₹ 51133.76/HA =					9168.00
(5/3) Embankment 100m load					
Qty vide TMB Page ③					
477.813 m ³ @ ₹ 140.25/m ³ =					67013.00
(5/17) E/C for Foundation					
Qty vide TMB Page ②					
14.78 m ³ & 11.71 m ³ @ ₹ 269.32/m ³ =					30086.00
(6/18) PCC m-15 for Rd					
Qty vide TMB Page ②					
7.90 m ³ @ ₹ 5506.40/m ³ =					43501.00
(7/20) HYSD bar for Rd					
Qty vide TMB Page ③					
2.05 MT @ ₹ 45590.99/MT =					2280.00
(9/4) Subgrade & Shoulder					
Qty vide TMB Page ④					
549.15 m ³ @ ₹ 187.33/m ³ =					102872.00
Continuation					
					280140.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1737824.00
49.50 m ³ @ 231.77/m ³					11473.00
					1749297.00
Add @ 12% Cr. ST					209916.00
Add @ 1% L. Cen					17493.00
Add Seigniorage fee					22402.00
					1999108.00
Deed 16.24% per 1st					(-) 324055.00
					1675053.00

@ Danbes TELMAWISHI Dt. 08.03.2024					NAF 08/03/2024 JE
CAP (Signature)					