

N/W- 5079- Patti Tol to Siggara Tol

## Schedule XLV-Form No. 134

Agreement No- 6358D/2019-20

Contractor - Sri Pravin Kumar Mishra

JHANJHARPUR

DIVISION

JHANJHARPUR

SUB-DIVISION

Dt of start. 18-03-2020

Dt of Comp. 17-03-2021

1725

MEASUREMENT BOOK

1  
 of work—  
 by which work is executed—  
 of measurement—  
 and date of agreement.  
 (These four lines should be repeated at the commencement of  
 the measurements relating to each work.)

| Particulars                                                                                       | Details of actual measurement |    |       |    | Contents of area              |
|---------------------------------------------------------------------------------------------------|-------------------------------|----|-------|----|-------------------------------|
|                                                                                                   | No.                           | L. | B.    | D. |                               |
| Tst on A/c Bill                                                                                   |                               |    |       |    |                               |
| Name of work - Construction of road and CD work from 5079 Patti                                   |                               |    |       |    |                               |
| Tol to Singsar Tol under M.H.S.Y                                                                  |                               |    |       |    |                               |
| Contractor - Sri. Pravin Kumar                                                                    |                               |    |       |    |                               |
| Hishrs, At - Laxmipur (Raigarh)                                                                   |                               |    |       |    |                               |
| P.S - Bhairavasthan, Dist - Madhubani                                                             |                               |    |       |    |                               |
| Agreement No - 63 SBD/2019-20                                                                     |                               |    |       |    |                               |
| Date of Start - 18-03-2020                                                                        |                               |    |       |    |                               |
| Date of Comp - 17-03-2020                                                                         |                               |    |       |    |                               |
| Agg. Construction cost - Rs 90,44,077 = w                                                         |                               |    |       |    |                               |
| Agg. Maintenance cost - Rs 12,09,958 = w                                                          |                               |    |       |    |                               |
| Date of entry - 20-03-2021                                                                        |                               |    |       |    |                               |
| Work done                                                                                         |                               |    |       |    |                               |
| (1/2) Clearing and grubbing road land by manual means including uprooting wild vegetation & do do |                               |    |       |    |                               |
| 5 Nos                                                                                             | 30.0m                         | x  | 3.50m | =  | 525.00m <sup>2</sup>          |
| 3 Nos                                                                                             | 30.0m                         | x  | 3.50m | =  | 315.00                        |
| 2 Nos                                                                                             | 15.0m                         | x  | 3.50m | =  | 105.00                        |
| 1 Nos                                                                                             | 18.0m                         | x  | 3.50m | =  | 63.00                         |
| 4 Nos                                                                                             | 30.0m                         | x  | 3.50m | =  | 420.00                        |
|                                                                                                   |                               |    |       |    | total = 1428.00m <sup>2</sup> |

Continuation



