

મનુષ્ય Gen

# Schedule XLV-Form No. 134

આશીર્વાદકાર્ય વિભાગકાર્ય પ્રમંડલ, સુપરી  
DIVISION

આશીર્વાદકાર્ય વિભાગકાર્ય અગ્રપ્રમંડલ  
સાનિટરી  
SUB-DIVISION

Measurement Book

N-2250

સંકેતક-આશીર્વાદકાર્ય સિદ્ધિ

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                                                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                       | No.                           | L. | B. | D. |                  |
| <u>Rs on A/c Bill</u>                                                                 |                               |    |    |    |                  |
| 1 N/W - Construction of road<br>from Muzhant to Mohammadpur<br>ward - 9 Under Muzhant |                               |    |    |    |                  |
| 2. N/Agency - Sri Animesh Kumar<br>Sing, Hazipur, Vardhali                            |                               |    |    |    |                  |
| 3. Agreement no - 33 SBO/2017-20                                                      |                               |    |    |    |                  |
| 4. Date of Commence - 25-11-19                                                        |                               |    |    |    |                  |
| 5. Date of Completion - 24-11-20                                                      |                               |    |    |    |                  |
| 6. Agreement value :- 102.18 SBI                                                      |                               |    |    |    |                  |
| <u>Record Measurement</u>                                                             |                               |    |    |    |                  |
| 2 1/2 P/Fixing Bench mark Pillar<br>Q.H - 3.3 km                                      |                               |    |    |    |                  |
| 2 1/2 P/Fixing reference Pillar<br>Q.H - 3.3 km                                       |                               |    |    |    |                  |
| 3 1/2 Clearing & grubbing road<br>land etc                                            |                               |    |    |    |                  |
| 3300 X 7m = 23100m <sup>2</sup>                                                       |                               |    |    |    |                  |
| = 2.31 Ha                                                                             |                               |    |    |    |                  |
| <u>7-11-20</u>                                                                        |                               |    |    |    |                  |

Continuation



# 4th on A/c Bill

24

Sch. XIV-Form No. 134

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| N/work:- Constn of Road 2             |                               |    |    |    |                  |
| 20 works with maintenance             |                               |    |    |    |                  |
| for Majhaur to Mohamadpur             |                               |    |    |    |                  |
| ward-9 under munisip.                 |                               |    |    |    |                  |
| N/Agent:- Animesh Kt Singh            |                               |    |    |    |                  |
| at Unholar Majhaur                    |                               |    |    |    |                  |
| vacale                                |                               |    |    |    |                  |
| Agreement no:- 33 SBD of 2019-20      |                               |    |    |    |                  |
| Date of Start:- 25-11-19              |                               |    |    |    |                  |
| Date of Completion:- 24-11-20         |                               |    |    |    |                  |
| Actual date of Complete:- in progress |                               |    |    |    |                  |

## Work Done

(1/6+11) Constn of granular

Sub-base by providing  
well graded material  
etc.

in 87 width  $2 \times 26 \times 30m \times 0.525 \times 0.1 = 81.9^3$   
 $2 \times 25m \times 0.525m \times 0.1m = 2.625$

full width  $2 \times 30m \times (4.05 + 4.15)$   
 $2 \times 30m \times 8.2 = 492m^2$   
 $24.6m^3$   
 $\times 0.1m = 2.46m^3$

$2 \times 30m \times 4.15m \times 0.1m = 24.9m^3$

$1 \times 30m \times 4.05m \times 0.1m = 12.15m^3$

$2 \times 30m \times 4.15m \times 0.1m = 24.9m^3$

$3 \times 30m \times (4.1 + 4.15)$

$\times 0.1m = 37.12m^3$

Continuation

| Particulars                                                             | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                         | No.                           | L. | B. | D. |                  |
| <u>ABSTRACT OF COST</u>                                                 |                               |    |    |    |                  |
|                                                                         |                               |    |    |    |                  |
| (1/1) P/v 2 Fixing of working benchmark pillar                          |                               |    |    |    |                  |
| (a) working benchmark                                                   |                               |    |    |    |                  |
| QTY (Prev) vide TMBP-10                                                 |                               |    |    |    |                  |
| QTY = 3.3 Km                                                            |                               |    |    |    |                  |
| @ ₹ 4360 = 57/km — ₹ 14390200                                           |                               |    |    |    |                  |
| (b) Reference pillar                                                    |                               |    |    |    |                  |
| QTY (Prev) vide TMBP-10                                                 |                               |    |    |    |                  |
| QTY = 3.8 Km                                                            |                               |    |    |    |                  |
| @ ₹ 2012 = 49/km — ₹ 6641200                                            |                               |    |    |    |                  |
| <u>(2/2) Ravel Level etc.</u>                                           |                               |    |    |    |                  |
| QTY (Prev) vide TMBP-10/15                                              |                               |    |    |    |                  |
| QTY = 2.31149                                                           |                               |    |    |    |                  |
| @ ₹ 49735 = 47/149 — ₹ 114898200                                        |                               |    |    |    |                  |
| (3/3) Excavation For Roadway etc.                                       |                               |    |    |    |                  |
| QTY (Prev) vide TMBP-15                                                 |                               |    |    |    |                  |
| QTY = 223.37m <sup>3</sup>                                              |                               |    |    |    |                  |
| @ ₹ 81 = 20/m <sup>3</sup> — ₹ 10175=00                                 |                               |    |    |    |                  |
| (4/4) Constr. of embankment with material obtained from borrow pit etc. |                               |    |    |    |                  |

Continuation

| Particulars                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                   | No.                           | L. | B. | D. |                  |
| (a) 100m Lead                                     |                               |    |    |    |                  |
| Qty (Prev) vide TMB P-19                          |                               |    |    |    |                  |
| Qty = 705 m <sup>3</sup>                          |                               |    |    |    |                  |
| @ ₹ 142-62/m <sup>3</sup>                         |                               |    |    |    | ₹ 100547200      |
| (b) 1000m Lead                                    |                               |    |    |    |                  |
| Qty (Prev) vide TMB P-19                          |                               |    |    |    |                  |
| Qty = 642 m <sup>3</sup>                          |                               |    |    |    |                  |
| @ ₹ 107-51/m <sup>3</sup>                         |                               |    |    |    | ₹ 120301200      |
| (S/S) Constn. of subgrade 2                       |                               |    |    |    |                  |
| earth shoulder etc.                               |                               |    |    |    |                  |
| Qty (Prev) vide TMB P-19/20                       |                               |    |    |    |                  |
| Qty = 2284.8 m <sup>3</sup>                       |                               |    |    |    |                  |
| @ ₹ 189-33/m <sup>3</sup>                         |                               |    |    |    | ₹ 432720200      |
| (6/6+11) Constn. of USB by                        |                               |    |    |    |                  |
| providing well graded                             |                               |    |    |    |                  |
| material etc.                                     |                               |    |    |    |                  |
| 1155.56 m <sup>3</sup> Qty (Prev) vide TMB P-20   |                               |    |    |    |                  |
| 477.6 m <sup>3</sup> Qty vide TMB P-21            |                               |    |    |    |                  |
| 1633.16 m <sup>3</sup> @ ₹ 2586-33/m <sup>3</sup> |                               |    |    |    | ₹ 4214091200     |
| (6/7+12) P/v, laying, spreading                   |                               |    |    |    |                  |
| 2 Compacting of USB-3                             |                               |    |    |    |                  |
| etc.                                              |                               |    |    |    |                  |
| Qty vide TMB P-26 to 28                           |                               |    |    |    |                  |
| Qty = 682.42 m <sup>3</sup>                       |                               |    |    |    |                  |

Continuation



## Sch. XLV-Form No. 134

| Particulars                                                                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                     | No.                           | L. | B. | D. |                  |
| @ ₹ 3143=03/m <sup>3</sup> ——— ₹                                                    |                               |    |    |    | 2144867=00       |
| (7/13) Consn. of un-reinforced<br>plain cement concrete<br>Pavement etc.            |                               |    |    |    |                  |
| 411.06 m <sup>3</sup> Qty (prev) vide Twp P-20                                      |                               |    |    |    |                  |
| 24.32 m <sup>3</sup> Qty vide Twp P-20                                              |                               |    |    |    |                  |
| 435.38 m <sup>3</sup> @ ₹ 7315=40/m <sup>3</sup> ——— ₹                              |                               |    |    |    | 3446207=00       |
| (9/22) P/O, fixing masonry<br>Sign board with logo<br>etc.                          |                               |    |    |    |                  |
| Qty (prev) vide Twp P-20/21                                                         |                               |    |    |    |                  |
| Qty = 4 Nos.                                                                        |                               |    |    |    |                  |
| @ ₹ 11750=51/No. ——— ₹                                                              |                               |    |    |    | 47162=00         |
| (10/23) Earth work excavation<br>for foundation of structure<br>up to 3m depth etc. |                               |    |    |    |                  |
| Qty (prev) vide Twp P-21                                                            |                               |    |    |    |                  |
| Qty = 15.662 m <sup>3</sup>                                                         |                               |    |    |    |                  |
| @ ₹ 261=30/m <sup>3</sup> ——— ₹                                                     |                               |    |    |    | 4102=00          |
| (11/24) P/O PCC M-15 Concrete<br>for plain concrete in<br>open foundation etc.      |                               |    |    |    |                  |
| Qty (prev) vide Twp P-21                                                            |                               |    |    |    |                  |

Continuation

Continuation