

संख्या सं 1472/2020-2021

Schedule XLV-Form No. 134

म.म.व.स.य.अ.सं. सं 33 & ग्रामीण

संग्रह संख्या 08/01/818

DIVISION

सहायक

SUB-DIVISION

MEASUREMENT BOOK

संग्रह सं 3117

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
N/A - Const. of road from					
S033 to Kushwaha Tola					
under MMGSY.					
Agency - Murul Anand					
Vrd No - 09, Rancha					
Dist. - Samastipur.					
Agreement No. - 44SBD/XX-21					
Const. Amt. Rs.					
Maint. Amt. Rs.					
Total Amt. Rs.					
Dt. of agreement - 08/07/XX					
Dt. of Completion as per					
Agreement - 07/04/21					
<u>Work done</u>					
① Clearing & grubbing					
road land including					
7x30.00x3.50m					= 735.00m ²
5x30.00x3.45m					= 517.50m ²
4x30.00x3.48m					= 417.60m ²
					= 1670.10m ²
					= 0.16 Hec.
② P/v & fixing of typical					
MMGSY informatory					
sign board					
					= 2 Nos.

Contd. Rancha
 04/01/21

Set. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF	Rs. 7,39,115.00
GST + L.C. 13%					Rs. 96,085.00
					Rs. 8,35,200.00
less 0.01% below as per Agg. -				Rs. 84.00	84.00
					Rs. 8,35,116.00
		Abir			
		01/03/21			
		J.E			

Material statement

- (i) E/W - 624.95 m³
- (ii) Metal & Aggregate - 227.96 m³
- (iii) c. sand - 27.58 m³
- (iv) s. screening. - 32.4 m³

Abir
01/03/21
J.E