

Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lacs)		Allotment received (in Lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in KM)	Amount (in Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	Sakraicha to Sotachak	Arun Kumar	1.252	38.31460	38.31460	1.29958	0.00000	0.00000	6.24241	6.24241	Work in Progress
2	2019-20	Danapur Cntt. Maner PWD Road to Faridanpur Diffence Colony	Lal Mohan Singh	0.688	49.61000	39.82203	5.70497	7.06355	7.06355	23.03815	15.9746	Work in Progress
Total				1.940	87.92460	78.13663	7.00455	7.06355	7.06355	29.28056	22.21701	

Arvind
26.3.21

D.A.O
Rural Works Department, Works Division, Danapur

Arvind
26/3/21

Executive Engineer
Rural Works Department, Works Division, Danapur

Arvind
26.3.21

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of utilisation Certificate up to the month of **March-2021**
MUKHYA MANTRI GRAM SAMPARK YOJANA (SC)
Executive Engineer Rural Works Department Works Division-Danapur
PIU – E.E; R.W.D., W.D.-Danapur

Sl.No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Road under MMGSY (SC) Programme Fund	Current Allotment Vide Letter No.-29 WE Dt.-01.03.2021	2154.68597	Certified that out of Rs. 2154.68597 lacs received during the years 2020-21 in favour of Ex.Engineer, RWD Bihar, works Div-Danapur sum of Rs. 2154.26660 lacs has been utilized for the purpose of MMGSY (SC) Schemes as given in the margin for which it was Sanctioned and that the Balance of Rs. 0.41937 remaining unutilized the end of the period under.
	Total		2154.68597	

2. Certified that I have satisfied myself that the conditions on which the grants –in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer / Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3. Physical progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

Agreed
26.3.21

D.A.O
Works Division,
Rural Works Department

Executive Engineer
Works Division,
Rural Works Department

B
26.07.21

HEAD-MIMGSIY

Name of work-MIMGSIY अंतरंगी संकल्पित से सहायक एक
पथ निर्माण

Schedule XLV-Form No. 134

195BD
2020-21

Danapur

DIVISION

Name of A.E- Sri Naresh Chandra Gupta, **SUB-DIVISION**

Phulwari Shariff

M-B No-1436

MEASUREMENT BOOK

Name of Agency- Arun Kumar

Record Entry

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work—					
Const. & Five					
Years Maintenance of Road from					
Sakraicha to Sotachahi.					
Agency—					
Arun Kumar,					
Nerra Road Danapur,					
Khagaul, Vishveswariya					
Nagar Barigar Lane					
Baily road, Patna.					

No. and Date of Agreement—	
19/SBD/2020-2021 (13/02/21)	
Date of Entry—	18/02/21
(1) Clearing and grubbing	
of Road Land—do—	
—do— all complete Job.	
$1 \times 367.00 \times 5.00 = 1835 \text{ m}^2$	
$= 0.183 \text{ Hec.}$	

[Profile Level]					
CH	Offset	BS.	IS.	F'S.	HL.
W.B.M.		1.350			101.350
0	0		1.256		100.094
0	-1.5		1.406		99.944
0	-2.25		1.791		99.559

Continuation

Record Entry

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Works—Const. & Repair Works					
Maintenance of Road from					
Saharacha to Sotachahi.					
Agency—Arjun Kumar.					
New Road Damphur, Bhagalpur,					
Vishweshwaraia Nagar					
Bariga Lane Bailey road,					
Ratna.					
No. and Date of Agreement					
19/SB.D/2020-2021 (18/02/21)					
Date of Entry—					
25/02/21					

E/W Qty. Sheet.					
CH.	Area	Mean Area	Dist	Volume	100m lead
				100m lead	E/W
0	0.632				35.900
50	0.825	0.825	50		35.900
100	0.845	0.825	50		41.225
150	0.795	0.820	50		41.000
200	1.182	0.989	50		49.425
250	1.961	1.573	50		78.650
300	2.159	2.062	50		103.075
350	1.306	1.733	50	86.625	
367	1.212	1.259	17	21.403	
Total				108.028	349.275

① Providing E/W with a lift up to 1.5m
and Lead up to 100m — do — do — do —
all comp. work —
By E/W. Qty. Sheet — 108.028 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Old P.C.C. Portion →					
2x116.00x0.625x0.10 =	14				500 m ³
7x30.00x3.75x0.10 =	78				750 m ³
1x10.00x3.75x0.10 =	3.75				3.75 m ³
1x10.00x $\frac{3.75+4.00}{2}$ x0.10 =	3.875				3.875 m ³
for Curved $\frac{1}{2}$ x $\frac{3.75+3.99+3.75-3.75}{3}$ x0.10					
					= 0.150 m ³
Total Qty				101.025	m ³

(W)

Signed
05/03/2105/03/21
AF

J. E.

1st on A/C. Bil. 6.

Name of Work - Const. & Five Years

Maintenance of Road from

Saldaricha to Sotachahi.

Agency - Arun Kumar,

Neura Road Dampier, Bhagalpur,

Vishvesvaraya Nagar Barhigaon

Lane, Bailey road, Patna.

No. and Date of Agreement -

19/SBD/2020 - 2021 (13/02/21)

Date of measurement - 16/03/21

(1) Providing, laying, spreading

and compacting stone aggregate

of specific sizes to WBM. Gr. III

material

all complete T/B.

Continuation

[illegible]

Abstract of Cost.

(2) clearing and grubbing
of road lined - do - do
all complete work

V.T.M.B.R.			(01)
------------	--	--	------

Дтз. — — 0.183 Неч.

@Rs. 52998.20/Hec. — Rs. 9629 = 001-

③ Providing EMI with a

lift up to 1.5 m and

lead up to 1000972

under all complete test.

V. J. M. B. P. ————— 042

Qty.	—	—	108.028 m ³
------	---	---	------------------------

@Rs.192.03/m³ - Rs.20745=00/-

Continuation

C/V. — R_B — 30444 = 001.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/5) Providing E/W. with a Lift up to 1.5m and lead up to 100m — do — do — all complete job.					
V.T.M.B.P. — (05)					
Qty. — 349.275 m ³					
@ Rs. 154.58/m ³ — Rs. 53991=00/-					
(4/4) Const. of granular sub-base by providing well graded material. do — do — all complete job.					
V.T.M.B.P. — (06)					
Qty. — 101.025 m ³					
@ Rs. 2956.36/m ³ — Rs. 301697=01/-					
(5/8) Providing, laying, spreading and compacting stone aggregates of specific sizes to WBM 3rd class material — do — do — all complete job.					
V.T.M.B.P. — (07)					
Qty. — 56.250 m ³					
@ Rs. 3836.97/m ³ — Rs. 215830=00/-					
Total Rs. — 601962=00/-					
Labour (ess. 1%) — 6020=00/-					
G.S.T. (12%) — 72235=00/-					
Seigniorage Fee — 14156=00/-					
Total Rs. — 694373=00/-					
Less 10.10% Below Continuation Agreement (-) — 70132=00/-					
Net Payable Amount — (624241=00/-)					
16/03/21 16/03/21 16/03/21					