

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road - Siwadiatti					
Bazar to Durgaasthan					
to Sachidanand ni ghar					
via Herijan to in					
Minapur block under					
M.M. 54 (50)					
Agency - Rajesh Kumar, K.P. Singh					
advocate, Mohalji toke Patna					
Agreement No - M.M. 54/SBD-81/2018-19					
Date of work order - 15.2.19					

Time of completion - 14.02.20					
Quoted Rate - 1000 % below					
Agreement amount -					
Const cost - Rs 64,86,596/-					
5 year maint cost Rs 2,14,936/-					
Total Rs 67,01,532/-					
Work done					

(1) Clearing and grubbing					
road land -					
$4 \times 30.00m \times 4.00m (AV) = 480.00m^2$					
$8 \times 30.00m \times 3.00m (AV) = 720.00m^2$					
$13 \times 30.00m \times 3.00m (AV) = 1170.00m^2$					
$1 \times 14.00m \times 1.50m (AV) = 21.00m^2$					
57m gap due to land dispute					
$8 \times 30.00m \times 3.00m (AV) = 720.00m^2$					
1 x 27.00m x 3.00m (AV) = 81.00m ²					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.R	69,31,157	2
(30) Plastering with					
cm 1.4					
24.96 m ²			vidh P-(23) of T.M.B.		
@ Rs 203 = 22 p/m ²					Rs 5072 =
					Rs 69,36,229 =
Less 10.00 % as agreement					
					Rs 6,93,623 =
					Rs 62,42,606 =
Less previous payment					
upto P-(24)					Rs 51,97,653 =
					Rs 10,44,953 =
30.03.2020					
JE. Minku					

al

9/7/20

182 of 10/10/20 AD

Upto date material statement

① Stone aggregates - 890.11 m³② Coarse Sand - 331.74 m³③ Local Sand - 15.84 m³

④ Bricks - 14509 Nos

⑤ Soil - 1593.39 m³

30.03.2020