

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, खगड़िया ।

पत्रांक ५२६ /
प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, खगड़िया ।

सेवा में,

नोडल पदाधिकारी,
3054(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना ।

खगड़िया, दिनांक 27/05/2021 /



विषय :- शीर्ष Maintenance Policy-2018 Under MR-3054 योजना अन्तर्गत
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयांकित शीर्ष 3054(MR) के अन्तर्गत कार्यान्वित योजना हेतु
मौग पत्र में अंकित राशि 66.07899 =00 (छयारसठ लाख सात हजार आठ सौ
निनान्दें) रुपये मात्र आवंटित करने की कृपा की जाय ताकि कार्य की प्रगति सुचारू
रूप से चल सके।

अनु० - अधियाचना पत्र।

विश्वासभाजन,


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य
प्रमण्डल, खगड़िया। 


FROM GFR 19-A
(See Government of India's Decision (1) below Rule-150)
Form of utilization Certificate up to the Month of 30-04-2021

PIU : Executive Engineer,
R.W.D. Works Division,
Khagaria.

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	MR(3054) under Bihar Rural Road Maintenance Policy - 2018	upto Letter No.17 Date. 26-2-2021 Letter No.20 Date. 19-3-2021	371.93374 155.807660	Certified that out of Rs.527.74140 Lacs received upto date 30-04-2021 in favour of Executive Engineer, RWD, Bihar Khagaria sum of Rs.527.74006 Lacs has ben utilized for the purpose of MR(3054) under Bihar Rural Road Maintenance Policy - 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 0.00134 remaining unutilized at the end of the period under.
	Total		527.74140	

2 Certified that I have satisfied myself that the conditions on which the grants-in-aid wa

Kind of Checks exercised :-

- (i) Works have been supervised by Executive Engineer/Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending
- (iii) Construction material have been tested.
- (iv) Measurements have been recorded in the MBs and test check conducted by the
- (v) All other codal formalities have been observed.

3 Physical Progress achieved :

- (i) Construction of Road Works.
- (ii) Construction of CD Works.

27.4.21
Executive Engineer,
R.W.D. Works Division
Khagaria.

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- khagaria

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen/CC Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/KH/KHA/19/0010	Badihos Panchwati chowk to Bachhaute	29451032311	28-Aug-19	1.35	80.89	69.593	9.72288	05 MBD/2020-21	21-Mar-21	20-03-2021	3695	160	0	0	0	66.07899	Complete

1. Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS.

Total = 66.07899

Executive Engineer

RWD, Works Division, Khagaria

27/4/21

2014

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
17/ 3/ 21	15: 17: 16	S4	0.1	340	10.1	3400	3250	G	25.523113	86.448905	Normal
17/ 3/ 21	15: 18: 7	S4	0.1	310	0	3100	2984	G	25.52318	86.450942	Normal
17/ 3/ 21	15: 19: 0	S4	0.1	370	10.1	3700	3517	G	25.523298	86.449948	Normal
17/ 3/ 21	15: 19: 17	S4	0.1	340	10.1	3400	3250	G	25.523137	86.448955	Normal
17/ 3/ 21	15: 19: 52	S4	0.1	390	10.1	3900	3695	G	25.52278	86.44808	Normal
17/ 3/ 21	15: 20: 0	S4	0.1	380	10.1	3800	3606	G	25.52227	86.447255	Normal
17/ 3/ 21	15: 20: 27	S4	0.1	360	10.1	3600	3428	G	25.522162	86.44638	Normal
17/ 3/ 21	15: 21: 3	S4	0.1	340	10.1	3400	3250	G	25.521698	86.445572	Normal
17/ 3/ 21	15: 21: 38	S4	0.1	390	10.1	3900	3695	G	25.520938	86.444998	Normal
17/ 3/ 21	15: 22: 0	S4	0.1	390	10.1	3900	3695	G	25.520115	86.444645	Normal
17/ 3/ 21	15: 22: 13	S4	0.1	360	10.1	3600	3428	G	25.519257	86.444427	Normal
17/ 3/ 21	15: 23: 0	S4	0.1	340	10.1	3400	3250	G	25.518885	86.4451	Normal
17/ 3/ 21	15: 23: 24	S4	0.1	310	20.2	3100	2984	G	25.519443	86.445892	Normal
17/ 3/ 21	15: 23: 24	S4	0.033	110	70.7	3333	3191	G	25.519593	86.446143	Normal

$$Y = 0 * X^2 + 0.889 * X + 228.2$$

$$X = 3333$$

$$Y = 3191$$

(R) RURAL ROAD

Good Average Poor
 <4000 4001-5000 >5001

[Signature]
 17/03/2021
 S

[Signature]
 17-03-2021
 A.E

[Signature]
 17.3.21
 EE

Name of Customer : Sri Narayana Construction
Name of Work/ Road : Panchwati chowk to Bachhaute
Lab Job number :
Date : 17-Mar-21
Section No. : 54


Test Date : 17-Mar-21 Road Name : Panchwati chowk to Bachhaute
Machine No : 403 Road Type : (A) ASPHALTIC
Start S No : Side : Interval
Start E No :
Weather : UV Range : 1984 To 5000 1000 mm/km
Start Location : Dist Range : 0 To 1.5 0.1 * 1000 m
End Location : Equation : test

Print

Generate Report and Graph

Redraw Graph

Map View



Sri Narayana Construction
17/03/2021
E

[Signature]
17-03-2021
A.E

[Signature]
17-3-21
EE

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Bhadon Park					
From Charky To Barchhaub					
Scheme:- 015/2020					
Agency:- Sri. Mangima Construction					
At:- B.P. Subbar, Gata Road.					
Part No. (80/1503)					
Agreement No:- 05 MBD/2020-21					
Date of start:- 22.06.2020					
Date of Completion:- 21.03.2021					
(1) Clearing and grubbing of					
old land (by manual means)					
including spreading of soil					
$2 \times 22 \times 30.0 \times 1.00 = 1320.00 \text{ m}^2$					
$2 \times 20 \times 30.0 \times 1.00 = 1200.00 \text{ m}^2$					
$2 \times 1 \times 20.0 \times 1.00 = 40.00 \text{ m}^2$					
Total: 2560.00 m^2					
$= 0.855 \text{ Hec.}$					
(2) Construction of granular					
sub-base by providing					
well graded material of					
$4 \times 10.0 \times 1.50 \times 0.15 = 9.00 \text{ m}^3$					
$3 \times 8.00 \times 1.00 \times 0.15 = 3.60 \text{ m}^3$					
$4 \times 12.00 \times 1.50 \times 0.15 = 10.80 \text{ m}^3$					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1) Clearing and grubbing to and from (By manual means)					
0.856 Hec. vide TMB, P-01					
@ 49496.70/Hec. ₹					12671.00
(2) Construction of subgrade and earthen slope/berm etc					
319.50 m ³ vide TMB, P-					
@ 176.47/m ³ ₹					56382.00
(3) Construction of granular sub-base with well graded					
265.56 m ³ vide TMB, P-02					
@ 1577.15/m ³ ₹					418828.00
(4) Construction of un-reinforced PCC thickness as per design					
788.06 m ³ vide TMB, P-					
@ 6163.29/m ³ ₹					4857042.00
(5) RCC m. 15 grade gm. stone of standard design as per.					
(i) gm. stone					
3 Nos. vide TMB, P-06					
@ 2065.99/Nos. ₹					6198.00
(ii) 200 mm. stone					
5 Nos. vide TMB, P-06					
@ 592.65/Nos. ₹					2963.00
(6) Erecting and place 1000x1500 mm. signs with size					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
more than as per specification					
1.92 m ² vide TMB.P-06					
@ 12212.94/m ² ₹ 23449.00					
(x) Providing and fixing of extra reflectorised catenary of					
(i) 600 mm equilateral.					
35 Nos. vide TMB.P-06					
@ 3550.45/nos. ₹ 124266.00					
(ii) 600 mm Circular.					
7 Nos. vide TMB.P-06					
@ 3649.80/nos. ₹ 25549.00					
(iii) 600 x 450 mm rectangular.					
9 Nos. vide TMB.P-06					
@ 3520.68/nos. ₹ 31686.00					
(8) Providing and fixing Road					
strips as per specification					
40 Nos. vide TMB.P-06					
@ 218.63/nos. ₹ 8745.00					
(9) RCC M-15 grade boundary					
pillars/local stone of standard					
32 Nos. vide TMB.P-06					
@ 488.27/nos. ₹ 15625.00					
(10) Planting of trees and their					
maintenance for one year.					
40 Nos. vide TMB.P-06					
@ 800.30/nos. ₹ 32012.00					
(11) Road marking with hot oil					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Red Steamplaster Compound					
168 m ² vide TMB, P-07					
@ 7852 p/m ²					₹ 1285.00
res. good packing with lat app.					
Red Steamplaster Compound					
836.00 m ² vide TMB, P-07					
@ 82570/m ²					₹ 811379.00
res. preventing and fixing 'leak'					
of water in project area					
4 Nos. vide TMB, P-07					
@ 887512/m ²					₹ 35500.00
Total = 5863520.00					
Add GST @ 12% = ₹ 703622.40					

Add L.C @ 1% = ₹ 58635.20

Total ₹ 6625889.00

Less as per Agg. 0.27% = ₹ 17890.00

Net Bill ₹ 66,07,899.00

cap
27.4.21
AE

21-03-21
AE

21/03/2021
AE