

509-SH52 से कोठिया पासवान है।

MMGSY-Geno

Schedule XLV-Form No. 134

R.W.D. Jhansi Jharpur **DIVISION**

Jhansi Jharpur **SUB-DIVISION**

Measurement Book

1658

—1658—

122

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
4th and final bill					
Name of work - Construction of road and					
CD work from Sog. SHS2 to					
Kothiya Paswan PO under army					
Contractor - M/s R. Construction (Pro.					
Armit Kumar Jha) Villapost - Haring					
PO - Rudrapur, Dist - Mathura					
Agreement No - 28 SPD/ 2019-20					
Date of start - 21-11-2019					
Date of comp - 20-08-2020					
Date of Actual Comp - 25-02-2021					
Work done					

Further measurement is nil

Gyanendra
12/4/21
AV

12/04/2021
GE

ABSTRACT OF COST

(1) Pile driving benchmark pillar etc.

Qty vide T.M.B.P. (19) 68 nos

@ 2544.28/Each → 20354.24

(2) clearing and grubbing road bed

Qty vide T.M.B.P. (19) 0.341 Hare

@ 49727.47/Hare → 16961.24

(3) Dismantling of existing structure

Qty vide T.M.B.P. (19) 21.75 m³

Continuation
@ 228.40/m³ → 4968.24

→ 42,283.24

Scanned by CamScanner