

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd ANDA/CEH/ABILL Site					
2nd and Final BILL					
Name of the work					
Construction of road PMGSY					
Madakhnee to Madakhnee					
(Baithwalia, Madakhnee) Under					
MMGSY (SC).					
Agency: Rajan Kumar,					
Vill-Muzga, Rampur,					
West Champaran					

Agreement Value: Rs. 220323+2.00

Date of work order: 26-06-2020

Date of completion: 25-06-2021

Length of the Road: 2.39 Km

Date of actual completion:

MEASUREMENT

Item No- 1/5

Construction of subgrade and
earthen shoulder ————— p/s

Continuation

$$2 \times 53 \times 30.00 \times \left(\frac{1.50 + 1.48}{2} \right) \times 0.20$$

$$= 947.64 \text{ m}^3$$

Particulars	Details of actual measurement				Content area
	No.	L.	B.	D.	
	2	1	10.00	1.49	0.20 = 5.
	2	53	30.00	$\frac{1.30 + 1.28}{2}$	$\times 0.05$
					= 307.67
	2	1	10.00	1.29	0.075 = 1.92
	2	20	30.00	1.51	0.175
					= 317.10
					1580.30 m ³
	5	30.00	7.98	0.30	= 359.10 m ³
					1939.40 m ³

Item No - 2/8

Laying brick soling layer on
prepared surface — T/S

$$2 \times 20 \times 30.00 \times 0.375 = 450.00$$

$$- 19^2$$

Item No - 3/9

Construction of sub-grade granular
sub base — T/S

$$2 \times \frac{1}{2} \times 3.25 \times 2.20 \times 0.20$$

$$= 1.43 m^3$$

$$17 \times 2.20 \times 1.85 \times 0.20 = 13.84$$

Continuation

$$16 \times 4.00 \times 1.50 \times 0.18 = 17.28$$

$$4 \times 10.00 \times 2.50 \times 0.14 = 14.00$$

5/8/2022

21

Sch. XLV—Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	6X	5.00	3.00	0.15	13.50
	18X	2.00	1.50	0.175	9.45
	5X	30.00	4.05	0.10	60.7
	—	—	—	—	—
	5X	30.00	4.05	0.10	60.75
					191.00 m ²
From T.M. B. page no-13,					1526.83
					1717.83 m ²
less for culvert					
(-)	6X	2.50	4.05	0.20	12.15 m ³
					1705.68 m ³

Item No- 4/10
Providing, laying, spreading and
compacting stone aggregate
as in W.B.M- III — T/S

5X	30.00	3.75	0.075	42.19
2X1 2	3.60	2.00	0.075	0.45
2X	10.00	0.60	0.075	0.90
1X	18.00	0.30	0.075	0.41
4X	5.00	0.45	0.075	0.68
1X	30.00	3.75	0.075	8.44
				60.09 m ³

From T.M. B. page no-13, qty = 621.08
Continuation 681.17 m³

less for culvert
6X 2.50 X 3.75 X 0.075 = 4.22 m³
676.95 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No - 25/29					
Providing and laying 300mm dia RCC Hume pipe — 7/5					
 4 x 3 x 2.50 = 30.00 Km					
Item No - 26/30-00					
Planting of trees by the road side — 7/5					
				180 Each	

Jatoh KS

18-04-2021

J.E.

1004 Km

ABSTRACT OF COST

Item No - 1/1

Construction of reference and working bench mark — 7/5

From T.M.B. Page No - 14

Qty = 2.20 Km

@ Rs. 11671.34/Km

Continuation

= 25677.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-2/2					
Construction of Reference pillar					
From T.M.B. page no-14					
					Qty = 2.88 Km
					@ R. 12971.15/Km
					= R. 28536.00

Item No-3/3					
(Clearing and grubbing road land)					
From T.M.B. page no-14					
					Qty = 0.715 H
					@ R. 51133.76/H
					= R. 36561.00

Item No-4/4					
Construction of embankment					
From T.M.B. page no-15					
					Qty = 686.89 m ³
					@ R. 174.94/m ³
					= R. 190106.00

Item No-5/5					
Construction of subgrade - F6					
From T.M.B. page no-15					
					Qty = 3903.00 m ³
From T.M.B. page no-20					
					Qty = 1939.40

Continuation

From T.M.B. page no-23					
					Qty = 118.54 m ³
					5966.94 m ³

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Item No - 34/43					
Supplying fitting and placing					
WYSD bar reinforcement					
					TLS
From T.M.B. page no-17					
					Qty = 9.66 MT
					@ Pl. 46303.97
					= Rs. 447683.01
					Rs. 19360763.00
Add G.S.T. @ 12.2 =					Rs. 2323292.00
Add L.C. @ 17 =					Rs. 193608.00
					Rs. 21877663.00
Less for below @ 10% =					Rs. 2187766.00
					Rs. 19689897.00
Less for Provisional pay =					Rs. 10034088.00
					Rs. 9655809.00
Author's Vkr.					
18-04-2021					
J.E.					

Continuation