

N/Scheme! - Bahrampur path se Bahwapur In Dhamarua
Block

MMGSY (S/C)

Measurement Book

Schedule XLV-Form No. 134

Agw: - 09/SBD/2020-21

M/constructor: - Ambay construction.

DIVISION

मालिक का नाम: - चर-311

SUB-DIVISION

1176

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6th A/C Vals					
N/W side - Cont'd. says Mark					
name of Road Bahwan					
path se Bahwan in					
Thonous Block					
At/Contact: Ambar Cont'd					
Revised - 09/03/2020-21					
Start at - 3/3/2020					
Int at of Cup - 7/3/2021					
Date of report (only)					
1000 k down					
(1/7) P/V leg - spread					
2 compact - WBS					
Gr 3 - do - do					

CM: 00 - 1000M

~~1x10.00~~

$$1 \times 10.00 \times \frac{6.20 + 3.75}{2} \times 0.075 = 3.73 \text{ m}^3$$

$$8 \times 30.00 \times 3.75 \times 0.075 = 67.50$$

$$20 \times 30.00 \times 3.75 \times 0.075 = 168.75$$

$$5 \times 30.00 \times 3.75 \times 0.075 = 42.19$$

Wider at Curve

$$2 \times 10.00 \times 0.375 \times 0.075 = 0.56$$

(100)

$$\text{Total} = 282.73 \text{ m}^3$$

(2/4) Cont'd of J.L. probe 2

Earth shoulder

at do do

Earth shoulder

Side of WBS Gr 3 -

$$2 \times 33 \times 30.00 \times 1.20 \times 0.075 = 178.20 \text{ m}^3$$

$$2 \times 1 \times 10.00 \times 1.20 \times 0.075 = 1.80$$

$$= 180.00 \text{ m}^3$$

Continuation

R 30/4/2021

OE

3/3/21

A.E.

3/3

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>ABSTRACT OF COST.</u>					
1) P.V. Facing work in B.M. & diff. P.M. —					
(Qty 1/20, 9+ 1/2)					
= 1.00 KM					
@ 12037 = 01/KM —					₹ 12037.00
Clearing & grubbing road to do. — do					
(Qty 1/20, 9+ 2 1/2)					
= 0.30 Hect					
@ 51161 = 75/M ² —					₹ 15,349.20
Const ⁿ of Embank — do —					
do — do — do (Qty 1/20, 9+ 2 1/2)					
= 1413.30 M ³					
@ 139 = 79/M ³ —					₹ 197,574.10
Const ⁿ of sub grade & earth shoulder do — do — do					
= 3140.00 (1/21, 9+ 4/4)					
= 180.00 M ³ (1/23, 9+ 2/2)					
= 3320.00 M ³					
@ 161 = 56/M ³ —					₹ 5,36,379.20
Coarse sand fill in sub base — do — do					
(Qty 1/21, 9+ 5/5)					
= 770.00 M ³					
@ 1573 = 12/M ³ —					₹ 12,11,302.40
					₹ 19,72,641.20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/6) Cont of GSB Gr I					
do — do — — @ 19					
(Qty 1/21, 9L 4/6)					
= 814.05 M ³					
@ 2388=99/m ³ — ₹ 19,44,757=					
(7/7) Cont of WBM Gr 3					
do — do — — @ 19					
(Qty 1/23, 9L 1/4)					
= 282.73 M ³					
@ 3160=65/m ³ — ₹ 893,633=					
(8/18) P.V. & lay p Rec dwt					
Pipe - 300mm φ - 1					
Qty 1/31, 9L 7/13					
= 15.00 M					
@ 827=68/m — ₹ 12415=					
(9/30) P.V. & lay p M.M.G.S. Lay					
Informatory Board -					
(Qty 1/21, 9L 8/20)					
= 4 nos					
@ 9167=38 each — ₹ 36670=					
₹ 48,60,116=					
(10/28) Held 1/1 Lab Con (4) ₹ 48601=					
(11/29) Held 12% GST - (H) ₹ 583214=					
(12/30) Held 12% Fee. +					
(i) E/W Qty = 4733.307					
@ 2.373/m — ₹ 11216=					
(ii) Coarse Sand = 770.00 M ³					
@ 18.076/m ³ — ₹ 13952=					
(iii) GSB Gr I = 814.05 M ³					
@ 50.695/m ³ — ₹ 41268=					
(iv) WBM Gr 3 = 282.73 M ³ — ₹ 18020=					
@ 63.737/m ³ — ₹ 84496=					
₹ 5576,427=					

Overall Material Status

- (1) Earth Qty = 4733.30 m³
- (2) Stone Melid (GSS + GS) = 1072.03 m³
- (3) Stone Dross (GS + GS) = 379.91 m³
- (4) Coarse Sand = 924.00 m³

P
30/4/2021
JF

~~Amal~~
3/5/21
A-E