

F.D.R. Baikworth pu

Schedule XIV-Form No. 134

Part = 3

DIVISION

SUB-DIVISION

W.B. 40-553

MEASUREMENT BOOK

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Motorable Work in Road from					
Pm GSY Dighwa Dubauli to Mathiyari					
Bdr Toli, damaged due to Heavy					
rain/flood for Year 2020-2021					
Authority - Executive Engineer, R.W.D,					
Works Division, Gopalganj-2					
Agency - Departmental Work					
Measurement					
Item 1. Providing brick bats filled					
in ditches, including all cost of					
labours and material all complete					
CH 100m to 2000m	1	29.00	0.60	0.40 =	6.96 m ³
	2	30.00	4.00	0.30 =	72.00 m ³
	2	30.00	1.60	0.40 =	38.40 m ³
	1	11.00	4.00	0.80 =	35.20 m ³
	1	29.00	1.60	1.20 =	55.68 m ³
	1	26.00	5.00	0.80 =	104.00 m ³
	1	25.00	2.40	1.60 =	96.00 m ³
	1	15.00	1.60	0.45 =	10.80 m ³
	1	22.00	2.50	1.20 =	66.00 m ³
	1	24.00	2.40	0.75 =	43.20 m ³
	1	18.00	1.00	1.00 =	18.00 m ³
				Total	546.24 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	---		546.24 m ³
	1	29.00	1.40	1.50 m	60.90 m ³
	1	28.00	2.20	1.00 m	110.88 m ³
				Total	718.02 m ³

Phf
23/01/2021
7

ABSTRACT OF COST

3 item. Providing brick
bats batter in ditches
including all cost of
labour and material

with all complete job.

718.02 m³ @ Rs 2412.11/m³ = Rs 1731943.00

Rs 1731943.00 Say Rs 1731943.00

Phf
23/01/2021
7

AB
23/01/21

Continuation

(2)