

MMGSY નીચાનાંડોફર પિરોડ ગુનારુ પુરુષ થાકુર કે
ગુનારુ તો વીઝા નાના પાંચગાંચીયા

General

Schedule XLV-Form No. 134

મમુલત

DIVISION

M.O. No-146

ગુનારુ પિરોડ

SUB-DIVISION

MEASUREMENT BOOK

પ્રમાણિત ભૂમિતિના કારણે જે ભૂમિતિ કાપવામાં આવે
 તેની નીચે મુજબની રકમો 100 (સો) જેટલી
 હોઈ જે ભૂમિતિના કારણે ભૂમિતિના કારણે
 કાપવામાં આવે, તેની રકમો 100 (સો) જેટલી
 હોઈ.

W
 04.12.2019

Executive Engineer
 Rural Works Department
 Works Division Phulparas
 04.12.19

Sch. XLV-Form No. 134

મુ.મ.42125 DIVISION
 મુ.મ.42125 SUB-DIVISION

Measurement Book

No.146
 19-20

Name of officer
 Executive Engineer
 Rural Works Department
 Works Division Phulparas
 04.12.19

Date of first entry

Date of last entry

મુ.મ.42125 નીચેના કારણે ભૂમિતિ કાપવામાં આવે તેની રકમો 100 (સો) જેટલી હોઈ જે ભૂમિતિના કારણે ભૂમિતિના કારણે કાપવામાં આવે, તેની રકમો 100 (સો) જેટલી હોઈ.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
1st on A/c ball					
NW - Construction of road from Pisog gharh Pura ntha kark gharh Via Naya Pach guchiya under MMGSY (Gen) H/Asst. Engineer Rajiv Kumar Agreement no - SBD 42/2019-20. Date of agreement 14.11.2019 Date of work order 14.11.2019 Date of entry 12.2.2020.					
Details					
① Setting out Pillar, Bench mark					7.0 No.
② Clearing and grubbing road land 1x8 41.0m x 3.50m = 2943.50 m ² = 0.29 Hec					
③ Supplying and placing 300 mm dia Hume Pipe					
3x3x2.5m = 22.50 m					
④ Hume pipe Culvert 1000 mm dia 2 No.					
④ Earthwork in excavals					
2x2x6.45x1.40x1.50 = 54.18 m ³					
2x1x8.85x1.53x0.36 = 5.42 m ³					
59.60 m ³					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd on A/c bill					
N/W - Const including road from					
Poojgach puran Thakur ka ghar to					
Via Nua Pach gachiya under					
mmgsy (Cen)					
N/Agency - Rajib Kumar					
Agreement no -	SAD-12			2019-20	
Date of agreement	14-11-2019				
Date of work under	14-11-2019				
Actual Date of Completion	25-3-2021				
Date of entry	25-3-2021				

Details				
(1) GSBG - T				
at start and end point	2x	2x0.9x0.2 = 7.20m ³		
(2) WBM 40-3				
at start point and end point	2x	2x10.0x0.8x0.05 = 2.40m ³		
(3) Prime Coat				
	10	15.0x3.75 = 562.50m ²		
	10	15.0x3.75 = 562.50m ²		
	10	15.0x3.75 = 562.50m ²		
	10	15.0x3.75 = 562.50m ²		
	10	15.0x3.75 = 562.50m ²		
	5	15.0x3.75 = 281.25m ²		
	1	16.0x3.75 = 60.0m ²		
	2	2x10.0x0.80 = 32.00m ²		

Continuation 3185.75m²
 Limit 3185.29m²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost.				
(1) Setting out pillar bench mark					
7.040 side p-7 4650 nos 1					
CB 2573.35 / each			B	18,013=00	
(2) clearing and grubbing					
0.29 Hec side p-7 4650 nos 2					
CB 49739.47 / Hec			B	14,424=00	
(3) Const. of embankment material					
Obtain from borrow pits					
(1) Lead 1000 m					
360.20 m ³ side p-14 4650 nos 1200					
CB 187.57 / m ³			B	67,541=00	
(11) Lead 100 m					
1440.78 m ³ side p-14 4650 nos 1200					
CB 142.67 / m ³			B	2,05,556=00	
(4) Const. of earthen shoulder					
774.73 m ³ side p-11 4650 nos 6					
CB 189.39 / m ³			B	1,46,726=00	
(5) GSB 900 I					
681.21 m ³ side p-7 4650 nos 5					
7.20 m ³ side p-10 4650 nos 1					
688.41 m³ Limit 688.02 m³					
CB 3553.73 / m ³			B	24,45,037=00	
(6) WBM 400 3					
236.54 m ³ side p-7 4650 nos 6					
2.40 m ³ side p-10 4650 nos 1					
238.94 m ³ Limit 238.90 m ³					
CB 4408.63 / m ³					
Continuation				R	10,53,222=00
				R	39,50,579=00

Sch. XLV-Form No. 134 Rs 39,50,519=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) Prime coat					
3185.29 m ² wide P-10 Glen no 3					
CR 52.11/m ²			B	1,65,985=00	
(8) Tack coat					
3185.29 m ² wide P-11 Glen no 4					
CR 17.45/m ²			B	55,583=00	
(9) Mixed sand surface					
3185.29 m ² wide P-11 Glen no 5					
CR 250.98/m ²			B	7,99,444=00	
(10) P.P. 300 mm dia. stone P.P.					
22.50 m wide P-7 Glen no. 4					
CR 623.76/m			B	14,035=00	

(11) W. Km post.					
2.0 NO wide P-11 Glen no 8					
CR 2631.64/each			B	5,263=00	
(ii) 200 mm stone					
3.10 wide P-11 Glen no. 8					
CR 708.99/each			B	2,127=00	
(12) Traffic sign					
(i) 600 mm ^{triangular} rectangular					
6.0 NO wide P-11 Glen no - 9					
CR 4159.18/each			B	24,955=00	
(ii) 600 x 400 mm rectangular					
2.0140 wide P-11 Glen no - 9					
CR 5508.32/each			B	11,017=00	
(13) Road marking					
168.20 m ² wide P-11 Glen no 11					
CR 850.93/m ²			B	1,43,126=00	
			B	51,72,054=00	

Continuation