

FDR-2020-21

Bpur

Schedule XLV-Form No. 134

पंजाब में वातावरण

Darbhanga-1

DIVISION

Bahadurpur.

SUB-DIVISION

Measurement Book

Head:- FDR 1

Name of Work- Pandasara to Khajasara.

Situation of Work- Block- Bahadurpur.

Agency by which work is executed- Departmental.

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Date of entry:- 16.04.2021,				
① Labour and placing				
Brick Piers with light				
ramming including				
Cost of Brick Piers				
by factor			do do	
		Av. B.	Av. Thick..	
1x	15.00x	3.70x	0.55 =	30.525 m ³
1x	15.00x	3.70x	0.55 =	30.525 "
1x	15.00x	2.70x	0.60 =	24.300 "
1x	15.00x	2.70x	0.60 =	24.300 "
1x	7.00x	2.70x	0.60 =	11.340 "
1x	4.00x	1.00x	0.50 =	2.000 "
1x	8.00x	2.70x	0.60 =	12.960 "
1x	7.00x	1.00x	0.50 =	3.500 "
1x	15.00x	2.70x	0.50 =	20.25 "
1x	15.00x	3.00x	0.60 =	27.00 "
1x	15.00x	3.00x	0.55 =	24.750 "
1x	9.00x	3.00x	0.50 =	13.500 "
				224.950 m ³
By hand				
16.04.2021				
M. K. (4) M				
At				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST</u>				
①	Labour and placing				
	Brick Bats with light				
	ramming including				
	cost of Brick Bats				
	by factor - etc etc.				
	V.P.	$\frac{1}{1}$	$Q = 224.950 m^3$		
			@ Rs. 1867 = 76/m ³		Rs. 420153=00
					Rs. 420153=00
Add.	12%	G.S.T.			Rs. 50,418=00
Add.	1%	Labour Cess.			Rs. 4202=00
Add.		Servicemenage			
		Fee.			
	Brick Bats @ = 224.95 m ³				
	@ Rs. 1063=00/m ³ × 10%				Rs. 23,912=00
					Rs. 4,98,685=00
	16.04.2021 16.04.2021 JE				
	16/4 etc				
	16/4/21 ME				