

Chuvaki Ghat To Alana Vea Siriniga Gorindras
Schedule XLV-Form No. 134

Buisi

DIVISION

Dagarwa

SUB-DIVISION

MEASUREMENT BOOK


1166

This is to certify that this
MB contains 100 computerised
printed page that has been
sent to Art by RWRWS
Subdivision Dargamra.



Executive Engineer
Rural Works Department
Works Division, Baisi

This m.b is reissued to
Sri Ram Chagwan Singh JE
Dargamra.


20/7/20

Sch. XLV - Form No. 134

Baisi DIVISION

Dargamra SUB-DIVISION

Measurement Book

No. 1166

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W -	MR/2	Ghuski Ghat To			Alma Via Sironga Govindpur
Lead -	FOR part A				
Agency -	Depatt.				
	<u>work done</u>				
(1)	providing brick bats excluding spreading laying & compacting with C.I lanes all compl.				

CH-900 MTR

$$28.00 \times \frac{(5.71 + 7.81)}{2} \times (1.80$$

$$+ 1.60 + 2.90 + 2.10 + 1.40 + 1.80 + 1.0) / 7 = 390.70 m^3$$

$$13.00 \times \frac{(5.50 + 10.0)}{2} \times (1.60 + 3.80$$

$$+ 1.90 + 1.70) / 4 = 226.69 m^3$$

$$9.00 \times \frac{(4.40 + 8.27)}{2} \times (1.50$$

$$+ 2.50 + 1.80) / 3 = 110.23 m^3$$

$$11.00 \times \frac{(9.77 + 8.77)}{2} \times (1.50 +$$

$$2.90 + 1.60) / 3 = 148.94 m^3$$

CH-300 MTR

$$16.00 \times \frac{(0.93 + 2.50)}{2} \times (1.30$$

$$+ 1.80 + 1.60) / 3 = 42.99 m^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH-345 MTR					
	12.00	$\frac{(1.10 + 2.90)}{2}$		$\times (1.50 + 2.10 + 2.60 + 1.0)$	$= 43.20 \text{ m}^3$
CH-400 MTR					
	22.50	$\frac{(1.10 + 3.20)}{2}$		$\times (1.85 + 2.50 + 2.80 + 1.50)$	$= 106.07$
CH-750 MTR					
	17.00	$\frac{(1.23 + 4.07)}{2}$		$\times (2.80 + 3.10 + 2.40)$	$= 127.64 \text{ m}^3$
	23.00	$\frac{(1.98 + 3.32)}{2}$		$\times (1.20 + 1.50 + 1.30)$	$= 81.27 \text{ m}^3$
CH-1900 MTR					
	41.00	$\frac{(4.65 + 7.90)}{2}$		$\times (0.90 + 1.80 + 2.60 + 1.20)$	$= 418.07 \text{ m}^3$
CH-2200 MTR					
	31.00	$\frac{(1.20 + 3.40)}{2}$		$\times (2.70 + 3.10 + 3.80 + 1.60 + 1.30 + 0.70)$	$= 156.86$
CH-2700 MTR					
	4.00	$\frac{(4.0 + 3.80)}{2}$		$\times (0.60 + 0.30 + 0.90)$	$= 9.36 \text{ m}^3$
CH-3100 MTR					
	8.00	$\frac{(1.37 + 3.92)}{2}$		$\times (2.60 + 3.10 + 3.0 + 1.50)$	$= 40.47 \text{ m}^3$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	10.00	$\frac{(1.75 + 4.15)}{2}$		$\times (2.50 + 3.10 + 2.50 + 1.20)/4$	$= 71.70 \text{ m}^2$
	4.00	$\frac{(1.83 + 2.85)}{2}$		$\times (0.40 + 1.60 + 1.0 + 1.10)/4$	$= 9.59 \text{ m}^2$
CH-3500 MTR					
	5.00	$\frac{(3.70 + 4.68)}{2}$		$\times (0.30 + 1.40 + 1.60 + 0.60)/4$	$= 20.43$
	5.00	$\frac{(1.50 + 2.33)}{2}$		$\times (0.80 + 0.60 + 1.40 + 0.50)/4$	$= 7.90$

Total = 1962.31

@ Rs 1717/37m³ - Rs 3370012 = 00

Rs 3370012 = 00

Add 12% GST ————— Rs 404401 = 00

Add L & L cess ————— Rs 33700 200

S. Fee ————— Rs 208593 = 00

Rs 4016706 = 00

Amul
30/11/2020
E.E.

30/11/20
Bimal
30/11/2020
E.E.

30/04/21
E.E.