

New Maintenance Policy - 2018

TO4 TO Dharampur

Schedule XLV Form No.-134

BIHAR P.W.D.

Executive Engineer

R.W.D. (W) Division

Meerut

DIVISION

A. E. R. W. D. (W) ~~Div~~

SUB-DIVISION

Sagauli

MEASUREMENT BOOK

M.O. 4 5571.
Jyoti Vardana

Certified that this measurement
book has been counted one hundred
(100) pages in machine numbering
only issued to A.G.D. (W)
Sub div. Sugaoli.

V. K. Gupta
Inspector
11/4/2011

Schedule XLV Form No.-134

DIVISION
A.G.D. (W) SUB-DIVISION
Sugaoli.

MB. No-5571.

MEASUREMENT BOOK

Name of officer _____

Date of first entry _____

Date of last entry _____

1st on A/c bill

Name of work-

1

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Const ⁿ of road				
	from Toy to Dharampur				
	under M/R-3054				
Agency	H/S Jyoti vandana				
	Const ⁿ Co.				
Agreement No-	65 SBD/2020-21				
Agreement value-					
Date of start-	21/09/2020				

Date of completion- 20/06/2021

Revised Entry

(1) Clearing and grubbing road land

$$2 \times 5 \times 30 \times 1.00 = 300.00 \text{ m}^2$$

$$2 \times 5 \times 30 \times 1.00 = 300.00 \text{ m}^2$$

$$2 \times 5 \times 30 \times 1.00 = 300.00 \text{ m}^2$$

$$2 \times 5 \times 30 \times 1.00 = 300.00 \text{ m}^2$$

$$2 \times 5 \times 30 \times 1.00 = 300.00 \text{ m}^2$$

$$2 \times 5 \times 30 \times 1.00 = 300.00 \text{ m}^2$$

$$2 \times 3 \times 30 \times 1.00 = 180.00 \text{ m}^2$$

$$2 \times 1 \times 17 \times 1.00 = 34.00 \text{ m}^2$$

$$2014.00 \text{ m}^2$$

$$= 0.20 \text{ hect}$$

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
<u>Recond Entry</u>					
① Prov. work made-2					
1 x	3.20	1.15	0.075	=	0.28 M ³
2 x	4.50	1.90	0.075	=	1.28 M ³
3 x	1.50	1.20	0.075	=	0.40 M ³
2 x	5.50	2.60	0.075	=	2.14 M ³
3 x	4.25	2.75	0.075	=	2.63 M ³
3 x	3.70	2.60	0.075	=	2.16 M ³
2 x	5.75	2.10	0.075	=	1.81 M ³
2 x	4.50	2.10	0.075	=	1.35 M ³
1 x	3.20	1.15	0.075	=	0.28 M ³
2 x	3.70	2.60	0.075	=	2.16 M ³
2 x	1.75	1.20	0.075	=	0.31 M ³
2 x	2.50	0.75	0.075	=	0.28 M ³
3 x	4.20	3.10	0.075	=	2.95 M ³
3 x	4.25	1.75	0.075	=	1.67 M ³
3 x	2.50	1.20	0.075	=	0.96 M ³
2 x	4.50	2.20	0.075	=	1.48 M ³
2 x	2.25	2.25	0.075	=	0.76 M ³
2 x	4.50	2.75	0.075	=	1.86 M ³
2 x	4.75	2.50	0.075	=	1.78 M ³
3 x	2.25	2.20	0.075	=	1.11 M ³
2 x	3.50	2.70	0.075	=	1.42 M ³
5 x	2.20	2.25	0.075	=	1.86 M ³
3 x	3.50	3.10	0.075	=	2.44 M ³
3 x	2.85	1.20	0.075	=	0.77 M ³
					34.12 M ³

15/02/21
J.E

15/02/21
A.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
① Brown water made 3					
1	X	3.50	X	1.30	X 0.075 = 0.34 M ³
2	X	4.80	X	2.10	X 0.075 = 1.51 M ³
3	X	1.80	X	1.50	X 0.075 = 0.60 M ³
3	X	2.60	X	2.00	X 0.075 = 1.17 M ³
2	X	6.00	X	2.80	X 0.075 = 2.52 M ³
3	X	4.50	X	3.00	X 0.075 = 3.04 M ³
3	X	3.90	X	2.80	X 0.075 = 2.46 M ³
2	X	6.00	X	2.30	X 0.075 = 2.07 M ³
3	X	3.10	X	1.50	X 0.075 = 1.05 M ³
3	X	3.80	X	3.25	X 0.075 = 2.78 M ³
5	X	2.50	X	2.60	X 0.075 = 2.44 M ³
2	X	3.80	X	3.00	X 0.075 = 1.71 M ³
2	X	6.00	X	2.50	X 0.075 = 2.25 M ³
2	X	4.75	X	2.15	X 0.075 = 1.53 M ³
3	X	3.40	X	2.80	X 0.075 = 2.46 M ³
2	X	1.90	X	1.40	X 0.075 = 0.40 M ³
3	X	2.80	X	2.40	X 0.075 = 1.55 M ³
2	X	1.70	X	0.90	X 0.075 = 0.23 M ³
3	X	4.50	X	3.30	X 0.075 = 3.34 M ³
2	X	5.00	X	2.80	X 0.075 = 2.10 M ³
2	X	4.70	X	2.90	X 0.075 = 2.04 M ³
2	X	2.50	X	2.40	X 0.075 = 0.90 M ³
2	X	4.70	X	2.50	X 0.075 = 1.76 M ³
3	X	2.50	X	1.70	X 0.075 = 0.96 M ³
3	X	2.80	X	1.90	X 0.075 = 1.20 M ³
3	X	4.50	X	2.00	X 0.075 = 2.02 M ³

Continuation

44.23 M³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	44.23H
1	X	3.90	X	1.80	X 0.075 = 0.38H
3	X	3.00	X	2.10	X 0.075 = 1.42H
2	X	5.60	X	2.10	X 0.075 = 1.57H
1	X	3.70	X	1.20	X 0.075 = 0.33H
2	X	3.80	X	3.00	X 0.075 = 1.71H
4	X	3.50	X	2.30	X 0.075 = 2.41H
3	X	5.00	X	2.50	X 0.075 = 2.81H
3	X	6.00	X	2.70	X 0.075 = 3.64H
2	X	4.50	X	2.50	X 0.075 = 1.69H
1	X	4.00	X	2.00	X 0.075 = 0.60H
1	X	3.90	X	1.30	X 0.075 = 2.93H
2	X	4.50	X	1.50	X 0.075 = 1.01H
3	X	5.50	X	2.50	X 0.075 = 3.09H
1	X	3.70	X	2.20	X 0.075 = 0.61H
1	X	4.50	X	2.40	X 0.075 = 0.81H
3	X	4.00	X	2.70	X 0.075 = 2.43H
2	X	5.00	X	2.90	X 0.075 = 2.17H
2	X	3.00	X	2.50	X 0.075 = 1.12H
1	X	4.00	X	1.25	X 0.075 = 0.37H
2	X	5.00	X	2.50	X 0.075 = 1.87H
2	X	4.50	X	2.50	X 0.075 = 1.69H
3	X	5.00	X	2.40	X 0.075 = 2.70H
1	X	5.00	X	2.50	X 0.075 = 0.94H
2	X	4.50	X	1.25	X 0.075 = 0.84H
5	X	2.50	X	2.60	X 0.075 = 2.44H
5	X	3.50	X	1.82	X 0.075 = 2.39H
					88.20H

Continuation

[Signature]
22/03/21
J.E

[Signature]
22/03/21
D.G

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
① Brown Prime coat with emulsion (SS)					
Qty. reqd. per sq. m = $\frac{88 \cdot 2012}{0.075}$					1176.007
② Brown Tack coat with emulsion (RS)					
Q. Same as above =					1176.007 ²
③ Brown Laying and rolling of close graded Primer - Surfacing of 20 mm thick Mix seal					
Q. Same as above =					1176.007

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
① Prime Tack coat with emulsion (Rs.)					
	5	X 30	X 3.75	=	562.50
	5	X 30	X 3.75	=	562.50
	5	X 30	X 3.75	=	562.50
	5	X 30	X 3.75	=	562.50
	5	X 30	X 3.75	=	562.50
	5	X 30	X 3.75	=	562.50
	5	X 30	X 3.75	=	562.50
	5	X 30	X 3.75	=	562.50
	5	X 30	X 3.75	=	562.50
	1	X 20	X 3.75	=	75.00

Exhaust cave	$4 \times \frac{1}{2} \times 7 \times 0.60 =$	8.40 ft
	$2 \times 7 \times 0.60 =$	8.40 ft
	$4 \times \frac{1}{2} \times 6 \times 0.50 =$	6.00 ft
	$2 \times 6 \times 0.50 =$	6.00 ft
	$4 \times \frac{1}{2} \times 5 \times 0.45 =$	4.50 ft
	$2 \times 5 \times 0.45 =$	4.50 ft
	$4 \times \frac{1}{2} \times 8 \times 0.55 =$	8.80 ft
	$2 \times 8 \times 0.55 =$	8.80 ft
		5192.90 ft

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Record Entry

(1) Prov. laying S.D.B.C.

5	30	3.75	0.025		14.06H
5	30	3.75	0.025		14.06H
5	30	3.75	0.025		14.06H ³
5	30	3.75	0.025		14.06H
5	30	3.75	0.025		14.06H ³
5	30	3.75	0.025		14.06H
3	30	3.75	0.025		8.44H
5	30	3.75	0.025		14.06H
2	30	3.75	0.025		5.62H
5	30	3.75	0.025		14.06H
1	30	3.75	0.025		1.87H

Extra at
curve

4	1/2	7	0.60	0.025	0.21H
2		7	0.60	0.025	0.21H
4	1/2	6	0.50	0.025	0.15H
2		6	0.50	0.025	0.15H
4	1/2	5	0.45	0.025	0.11H
2		5	0.45	0.025	0.11H
4	1/2	8	0.55	0.025	0.22H
2		8	0.55	0.025	0.22H
					129.79H

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Constⁿ of Parapet wall</u>					
① Brick Masonry work (1:4) in Parapet					
2 x 6.40 x 0.40 x 0.60 =					2.88 m ²
② Plastering with cement (1:4) on brick work					
Side face 4 x 6.40 x 0.60 =					14.40 m ²
Top 2 x 6.40 x 0.40 =					4.80 m ²
Front face 4 x 0.40 x 0.60 =					0.96 m ²
					20.16 m ²
③ Prov ⁿ and fixing kerb stone - 3 May					
④ Prov ⁿ and fixing 200 mm stone -					4 May
⑤ Direction and Place identification sign					
2 x 1.20 x 0.80 =					1.92 m ²
⑥ Painting two coat Primer coat					
5 x 6.40 x 2.20 =					70.40 m ²
⑦ Prov ⁿ and fixing Traffic sign					
(i) 600 mm equilateral -					10 May
(ii) 600 mm circular -					10 May
(iii) 600 mm x 450 mm -					8 May
⑧ Planting of trees by the road side -					50 May
⑨ Prov ⁿ and fixing messy information sign board -					3 May

Continuation

15/04/21
J.E

15/04/21
A.E

Abstract of cost

11

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{1}{221}$) Clearing and grubbing road land					
Q-VIMBP 1 (1) = 0.20 hect					
e h 494.96.70/hect					9899=00
($\frac{2}{222}$) Constn of subgrade and earthen shoulder					
Q-VIMBP 2 (2) = 852.60 m					
e h 176.47/m ³ h 1,50,458=00					
($\frac{3}{223}$) Form granular sub base g2-RT					
Q-VIMBP 2 (2) = 25.20 m					
e h 2075.03/m ³ h 52291=00					
($\frac{4}{224}$) Form WBM grade-2					
Q-VIMBP 3 (1) = 34.12 m					
e h 3754.17/m ³ h 128092=00					
($\frac{5}{225}$) Form WBM grade-3					
Q-VIMBP 4 (1) = 88.20 m					
e h 3460.86/m ³ h 305248=00					
($\frac{6}{226}$) Form prime coat with emulsion (SS1)					
Q-VIMBP 6 (1) = 1176.40 ft					
e h 41=42/ft h 48769=00					
($\frac{7}{227}$) Form laying and rolling of close graded Primox Super Mix Seal					
Q-VIMBP 6 (5) = 1176.40 ft					
e h 200=62/ft h 2,35,929=00					
Continuation					930686=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{8}{228}$) Prov. Tack coat with emulsion (RSI)					
Q-VINB P 6 @				1176.60 ft	
P 7 @				5192.90 ft	
				6368.90 ft	
c-h		14.05 ft			8948320
($\frac{9}{229}$) Prov. laying S.D.B.C.					
Q-VINB P 8 @				129.79 ft	
c-h				13003.05 ft	168766620
($\frac{10}{230}$) Prov. and facing Kw Stone					
Q-VINB P 10 @				3 Nos	
c-h				2585.16/each h	775520
($\frac{11}{231}$) 200 mm stone					
Q-VINB P 10 @				4 Nos	
c-h				675.09/each h	270020
($\frac{12}{232}$) Direction and Place identification					
Q-VINB P 10 @				1.92 ft	
c-h				13095.31 ft	2514320
($\frac{13}{233}$) Painting two coat Primer coat					
Q-VINB P 10 @				70.40 ft	
c-h				96.40 ft	678720
($\frac{14}{234}$) 60 mm equilateral					
Q-VINB P 10 @				10 Nos	
c-h				3737.07/each h	3737120
($\frac{15}{235}$) 60 mm circular					
Q-VINB P 10 @				10 Nos	
c-h				5051.10/each h	5051120
Continuation					283810220

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
($\frac{16}{236}$) 60mm x 450mm Q-VIMBP 10(8) = 8 May e R 432.17/each R 34569=00					
($\frac{17}{238}$) Planting of trees by the road-side Q-VIMBP 10(8) = 50 May e R 800.30/each R 40015=00					
($\frac{18}{239}$) Prov ⁿ and laying Road Marking Q-VIMBP 9(10) = 274.00 R e R 742.75/R R 2,03,513=00					
($\frac{19}{240}$) Prov ⁿ and fixing minor highway sign Q-VIMBP 10(9) = 3 May e R 11498.64/each R 34496=00					
($\frac{20}{241}$) Brick Masonry work in em (1:3) parapet Q-VIMBP 10(10) = 2.88 M ² e R 6120.97/M ² R 17628=00					
($\frac{21}{242}$) Plastering with em (1:4) on brickwork Q-VIMBP 10(10) = 20.16 M ² e R 200.50/M ² R 4042=00 R 31,72,365=00					
Add 1. of Labour cost + 3,17,24=00					
Add 12% of GST (+) 3,80,684=00					
R 35,84,773=00					

