

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

1 Name of P.U. :- Executive Engineer, RWD, (W) Division, ARARIA

2 Name of Block :- Kuseakanta

3 Name of Road :- Farabani Doria R/O Road to Katchpur Hanigan Tola

A FOR ROAD

1 Damage Location/ Chainage :- 1st cut 100M to 1100 M, 2nd 1100 M to 1550, 3rd 2060 to 2160
4th 3050 to 3200 M 5th 4050 to 4150 M
2 Damage Length :- (65M + 40M + 25M + 120M + 95M) = 325 M
3 Nature of damage :- Crust and Flank washed out. PHASE - II 4050 to 4150 M

4 Details of Restoration work

- i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.
- ii Equipments/ Tools being used in Restoration works :- Tractor with trolly & others.
- iii Procedure taken up in Restoration work :- Filling all damaged portion of Crust and Flank with above Material
- iv Restored Length M

B FOR BRIDGE

1 Damage Location/ Chainage :-


2 Damage Length :-


3 Nature of damage :-


4 Details of Restoration work


- i Material being in Restoration work :-
- ii Equipments/ Tools being used in Restoration works
- iii Procedure taken up in Restoration work
- iv Restored Length

Not Applicable


92/12/020
J.E.


22-12-2020
AE



23/12/2020
EE



Name of Inspector
EE, RWD, Kishanganj-2

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : TARABARI DORIA REO ROAD TO KATAHPUR HARIJAN TOLA VIA
SAORGAON
DISTRICT ARARIA
DIVISION ARARIA
BLOCK KURSAKANTA
LENGTH OF ROAD (IN KM) 6.000


Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	BRIKCK BAT	38.163
2	SAND BAGS	3.434
3	BAMBOO WORK	22.257
4	HUME PIPE	1.076
	LOCALSAND	3.475
	TOTAL COST OF PROJECT =	68.405
	Add G.S.T. @ 12%	8.209
	Add Labour Cess @ 1%	0.684
	Total Cost of Restoration Work =	77.298


JE
RWD


22.12.2020
AE
RWD


22/12/20
EE
RWD

T/A for Rs 77,29,800/- (Rupees seventy seven lakh twenty nine thousand eight hundred) only


14/8/21

TARABARI DORIA REO ROAD TO KATAHPUR HARIJAN TOLA VIA SAORGAON

Sl. No.	SDB SL. NO	MORD Ref. No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"						1802.510		
			Less sand bags qty. (1 bag =0.034 Cum)						0.000		
			Less H.P. Qty. $2 \times (3.14 \times (1.15/2)^2) \times 7.50$						-23.360		
2	9.3	(c)	Providing and Laying Reinforced Cement Concrete Pipe NP3 as per design.	Cum					1779.150	2145.020	3816312.33
			Providing and laying reinforced cement concrete pipe NP3 For Restoration (1000 mm dia Double Row)								
					9	2.50			22.500		
3	10.7.40 WRD		Labour for filling Cement Bag, swing and laying materials	RM					22.500	4781.890	107592.53
					9000				9000.000		
				Bag					9000.000	38.150	343350.00
4	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)								
			CH - 1000	m	1 x 70	70.00			233		
			CH - 1500	m	1 x 50	50.00			167		
			CH - 2060	m	1 x 90	90.00			300		
			CH - 3000		1 x 175	175.00			583		
			CH - 4050		1 x 45	45.00			150		
			Total Length						1433		
									19107		
			Length /0.3= Pile Length x 4 = Rm						19107	50.20	959171.4
5	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runers fixed at every vertical pile with nails 20 S.W.G.I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	8.00	1433.00			11464		
			Tana Runner c/c 1m	mts.	0.00	3.00			0		
									11464.000	28.53	327067.92

