

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

1 Name of PIU :- Executive Engineer, RWD, (W) Division, ARARIA

2 Name of Block :- Kunsakanta

3 Name of Road :- Motipokhar to Pokhara Kothpur.

4 FOR ROAD

1 Damage Location/ Chainage :- 1st cut - 910 to 1100 M, 2nd cut - 2740 to 2800 M, 3rd cut - 3020 to 3060 M

2 Damage Length :- $(85 + 97 + 36 + 117) M = 335 M$ 4th cut - 3120 to 3200 M.

3 Nature of damage :- Crust and Flank washed out.

PHASE - II - CH - 320 to 325 M

4 Details of Restoration work

i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.

ii Equipments/ Tools being used in Restoration works :- Tractor with trolley & others.

iii Procedure taken up in Restoration work :- Filling all damaged portion of Crust and Flank with above Material

iv Restored Length M

B FOR BRIDGE

1 Damage Location/ Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration work


i Material being in Restoration work :-


ii Equipments/ Tools being used in Restoration works


iii Procedure taken up in Restoration work


iv Restored Length

Not Applicable


92/12/020
J.E.


22.12.2020
AE



EE



Name of Inspector
EE, RWD, Kishanganj-2


GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : MOTIPOKHAR TO POKHARA KOTHPUR
DISTRICT ARARIA
DIVISION ARARIA
BLOCK KURSAKANTA
LENGTH OF ROAD (IN KM) 4.280


Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	BRIKCK BAT	13.980
2	SAND BAGS	4.578
3	BAMBOO WORK	2.630
4	HUME PIPE	1.076
5	LOCALSAND	47.260
TOTAL COST OF PROJECT =		69.524
Add G.S.T. @ 12%		8.343
Add Labour Cess @ 1%		0.695
Total Cost of Restoration Work =		78.562


92/12/020
JE
RWD


22.12.2020
AE
RWD


25/12/20
EE
RWD

T/A for Rs 78,56,200 = (Rupees
seventy eight lakh fifty six thousand
two hundred) only.


12/3/21

MOTIPOKHAR TO POKHARA KOTHPUR

Sl. No.	SDB SL. NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	3.1		FILLING OF LOCAL SAND								
			Filling of local sand obtained from riverbed, watering & ramming all complete job as per specification and direction of Engineer in Charge								
			C/O To ANNEXURE "B"						7562.160		
			Less H.P. Qty. $2 \times (3.14) \times (1.15/2)^2 \times 7.50$						-23.360		
				Cum					7538.800	626.890	4725998.33
2	9.3	(c)	Providing and Laying Reinforced Cement Concrete Pipe NP3 as per design.								
			Providing and laying reinforced cement concrete pipe NP3 For Restoration (1000 mm dia Double Row)								
					9	2.50			22.500		
				RM					22.500	4781.890	107592.53
3	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"						651.760		
				Cum					651.760	2145.020	1398038.24
4	10.7.40 WRD		Labour for filling Cement Bag, swing and laying materials								
					12000				12000.000		
				Bag					12000.000	38.150	457800.00
5	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)								
				m	2 x 44	88.00			293		
			Total Length						293		
									3907		
			Length /0.3= Pile Length x 4 = Rm						3907	50.20	196131.4
6	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runners fixed at every vertical pile with nails 20 S.W.G.I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	8.00	293.00			2344		

