

Koyla Ashwar to Rupauli Ghat Sahni To 19

Schedule XLV-Form No. 134

Dadhara-1

DIVISION

Harman Nayar

SUB-DIVISION

Measurement Book

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Temporary restoration of road from Koyla Asthan to Rupauli Ghat Sahni Tala					
Name of Agency - Departmental					
Head - F.P.R (2020-21)					
Date of Entry - 09.04.2021					

① Labour and placing brick bats

with light tamping including cost of brick bats by tractor.

4.00x	30.0x	1.65x	1.45 =	287.10
1x	5.20x	3.20x	1.10 =	18.30
1x	5.60x	2.50x	1.00 =	14.00
1x	8.60x	2.20x	1.00 =	18.92
5x	30.00x	1.80x	1.30 =	351.00
2x	65.00x	1.20x	0.60 =	93.60
2x	20.00x	6.80x	1.40 =	380.80
2x	8.60x	1.20x	0.80 =	16.51
1x	1.20x	1.50x	0.70 =	1.26
2x	30.00x	1.60x	0.90 =	86.40
2x	30.00x	1.35x	0.80 =	64.80
1x	6.20x	1.40x	0.80 =	6.94
				1339.64

10/04/2021
JEContinuation
10/04/21
JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

ABSTRACT OF COST

Name of Work - Temporary
restoration of road from
Koyla Astham to Rupauli
Ghat Sahni Tola

Name of Agency - Departmental

Head - FDR (2020-21)

① Labour and Placing Brick bats
with light ramming including
cost of brick bats by tractor

Qty - 1339.64 m³ TMB V.P. (1/1)

@ 1867.76/m³ — RS 2502126.00

GST @ 12% —

300255.00

Labour cess @ 1% —

25021.00

Seigniorage Fee —

142404.00

Total —

29,69,806.00

10/04/2021
J.E

10/04/21
J.E

For my