

# Inspection Report for Flood Damage Work

Date:-.....

1. Name of PIUs:- Ex Er. R.W.D. Work Div. Aarria  
2. Name of Block:- Jakhai  
3. Name of Road:- Construction of Road from Jakhai dalmalpur PWD road balua Isharwa dhar


## A. For Road


1. Damage Location/Chainage :- CH- 3700-3716, 5100-5118  
2. Damage Length :- (16+18) = 34.00M  
3. Nature of Damage :- Crust damaged  
4. Details of Restoration Works:-  
(i.) Material being used in Restoration Works:- Brick bats and Hume pipe.  
(ii.) Equipments/Tools being used in Restoration works:- Tractor Tolly with Tractor  
(iii.) Procedure taken up in Restoration works:- filled all cuts properly in damaged Area.  
(iv.) Restored Length :- 34.00 M

## B. For Bridge

1. Damage Location/Chainage:-  
2. Damage Length :-  
3. Nature of Damage :-  
4. Details of Restoration Works:-  
(i.) Material being used in Restoration Works:-  
(ii.) Equipments/Tools being used in Restoration works:-  
(iii.) Procedure taken up in Restoration works:-  
(iv.) Restored Length :

N.A.

  
Signature of JE/AE/EE  
23.12.2020

  
Signature

(Name of Inspector)  
कार्यपालिका अधिकारी  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल- किशनगंज-2

## ABSTRACT

Construction of Road from

Name of Road : Jokihat dalmalpur pwd road balua isharwa dhar

Length : 5.300 km

District : Araria

Block : Jokihat

Sl. No	Particulars		Total Cost (in Rs.)
1	Cost of Road Restoration work	:	1139498
2	Add G.S.T. @ 12%	:	136740
3	Add Labour Cess @ 1%	:	11395
<b>Total Cost</b>			<b>1287633</b>
<b>Say,</b>			<b>12,87,700/-</b>

*[Signature]*  
23/12/2020  
J. E.

*[Signature]*  
23.12.2020  
A. E.

*[Signature]*  
23/12/20  
E. E.

T/A for Rs -12,87,700/- (Rupees Twelve Lacs Eighty Seven thousand) only

*[Signature]*  
12/8/24

*Construction of Road*  
**ESTIMATE FOR ROAD RESTORATION WORK**

Name of Road: Jokihat dalmalpur pwd road batu teharwa dhar

Block		Jokihat			length			5.3 km					
Sl. No.	SSR Item No.	Chainage in M.	Cutting in M.	Description	No.	Length (M)	Width (M)	H/D (M)	Qty.	Unit	Rate (in Rs.)	Amount (in Rs.)	
1	8.7.7			Providing and cutting 82 mm to 75 mm dia bamboo pile to size and making shoes and driving etc. all complete job as per specification and direction of EA									
		3700	3720	20	0	67	3		0.00				
		5100	5118	18	0	60	3		0.00				
									0	M	95.25	0	
2	8.7.8			Providing, fitting & fixing 82mm to 75 mm dia bamboo runners in position at every vertical piles with 150 m long nails or 38 swg G.I. wire including cost of G.I. or nails all complete job as per specification and direction of EA									
		3700	3715	15	0	4	15		0.00				
		5100	5118	18	0	4	18		0.00				
									0.00	M	28.53	0	
3				Providing and Filling empty cement bags with local sand, stitching the bags and placing including supply of subf etc. all complete job as per specification and direction of EA									
		3700	3715	15	0	15	0.4	0.8	0.00				
		5100	5118	18	0	18	5	2.5	0.00				
					29	bag=1m <sup>3</sup>			total				
					0	bag			0	/ bags	38.15	0	
4				Filling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9									
		3700	3715	15	0	15	5	0	0				
		5100	5118	18	1	18	5	1.55	140				
									total				
									total	140	cum	626.89	87451.00
5				Providing brick bats including spreading laying hand pecking and compacting with C.I. Hammer in layers not exceeding 75 mm thick including cost of light, barriers, danger signals, chowkidar, taxes, royalty etc. all complete job as per specification and direction of EA excluding carriage cost of bricks									
		3700	3718	18	1	18	4.5	2.24	161.28				
		5100	5118	18	1	18	6	2.65	286.20				
				Below pipe,	1	7	6.0	0.90	37.80				
									total		485.28		
				Deduction for H.P. 1000MM dia	1	0.785	1.52	5.00	5.97				
				1.52 1.23x1.23=1.52					479.31				
									total	479.31	cum	2145.02	1028136.00
6				Providing and laying of R.C.C. Hume pipe Np3 in 1000mm dia with all complete job as per specification and direction of EA									
					1	2	2.5		5.00	M	4781.88	23909.00	
											Total=	1138498	
											Add GST 12%	136740	
											Labour cess 1%	11385	
											<b>Total=</b>	<b>1287633</b>	
											<b>SAY=</b>	<b>1287633</b>	

*J.E.*  
23/12/2020  
RWD (W) SUB DIV JOKIHAT

*A.E.*  
23-12-2020  
RWD (W) SUB DIV

*Sy - 128770000*  
*A.E.*  
23/12/20  
RWD ARARA