

Inspection Report for Flood Damage Work

Date:- 21.9.20

1. Name of PIUs:- EE RWD Araree
2. Name of Block:- Araree
3. Name of Road:- Baigelle Satbatta

A. For Road

1. Damage Location/Chainage :- Surjapur
2. Damage Length :- 54 M
3. Nature of Damage :- Breached
4. Details of Restoration Works:-
(i.) Material being used in Restoration Works:- Earth, 10/100, boulders, saw bags
(ii.) Equipments/Tools being used in Restoration works:- Tractor, JCB
(iii.) Procedure taken up in Restoration works:-
(iv.) Restored Length :- 54 M

B. For Bridge

1. Damage Location/Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works:-
(i.) Material being used in Restoration Works:-
(ii.) Equipments/Tools being used in Restoration works:-
(iii.) Procedure taken up in Restoration works:-
(iv.) Restored Length :

N/A

Signature of JE/AE/EE
21/9/20

Signature

(Name of Inspector)


प्रतिवेदन

पथ का नाम :- के.एन.डी. रो. ला. नि. 31 रो. 5


कार्य का नाम :- FDR

में बाढ़ से क्षतिग्रस्त भाग में यातायात चालू करने का कार्य।


तलमन प्राक्कलन 10.06.2020 को प्रखण्ड में आयी भीषण बाढ़ से क्षतिग्रस्त 342144
..... 4.4 में बाढ़ क्षतिग्रस्त मरम्मति मद से यातायात चालू करने हेतु तैयार किया गया है
जिसकी प्राक्कलित लागत 1645642 /- है।
पथ का निर्माण FDR योनान्तर्गत हुआ है एवं योजना अनुरक्षण
वधि में 1.1 पथ के कटे (क्षतिग्रस्त)
ग में आवश्यकता अनुसार Hume Pipe, Bamboo, लोकल बालू एवं Brick Bats देने के बाद
यातायात चालू कराया गया है। पथ के विभिन्न हिस्से में कराये गये कार्य का विवरणी स्पष्ट
प से प्राक्कलन में दर्शाया गया है।
प्रकलन मदों का दर वर्तमान अनुसूचित दर के अनुरूप है।


K. N. D. R.

कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा,।


K. N. D. R.

सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमण्डल,।


K. N. D. R.

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल,।

SUMMARY OF COST ESTIMATE FOR THE PROJECT

NAME OF ROAD :-

Balrgachi to Satbitta Road

DISTRICT :-

Araria

BLOCK :-

Araria

Sl. No.

DESCRIPTION

AMOUNT
(LAKHS)

1

Labour for cutting 62mm to 75mm dia bamboo

24397.20

2

Supplying of EC bag, of local sand

163574.74

3

Supply and Carriage of brick bats

1268348.80

SUB TOTAL COST =

1456320.74

ADD GST @12% =

174758.49

Add Labour cess @ 1% =

14563.21

Add Contingency @ 1% =

0.00

TOTAL (RS.) =

1645642

S.E

T/A for Rs- 16,45,642.00 (Rupees Sixteen Lacs Forty five thousand Six Hundred Forty two Only.)

Bill of Quantity

NAME OF ROAD :-

Bairgachi to Satbilta Road

DISTRICT :-

Araria

BLOCK :-

Araria

Sl. No.	DESCRIPTION OF ITEMS	QUANTITY	RATE (Rs.)	AMOUNT (Rs.)
1	Labour for cutting 62 mm to 75mm dia bamboo piles to size and making shoes & driving by jet machine etc. all complete job as per specification & direction of Engineer- in -charge.	486.00	50.20	24397.20
2	Supplying of EC bag, filling of local sand stitching and placing in position as the direction of Engineer-in-charge.	4288.24	38.15	163574.74
3	Supply and Carriage of brick bats upto 8 km breach and placing in breaches and lying of bats, all complete job.	591.30	2,145.02	1268348.80
		A) SUB TOTAL =		1456320.74
		TOTAL COST =		1456321

[Signature]
21.9.20
J.E

[Signature]
21/9/20
A.E

[Signature]
21/9/20
E.E

ESTIMATE FOR REPAIRING / RESTORATION/ MAKING MOTORABLE ROADS DAMAGED DURING FLOOD

NAME OF ROAD :-		Baigachi to Satbitta Road									
DISTRICT :-		Araria									
BLOCK :-		Araria									
Sl. No.	DESCRIPTION OF ITEMS	Unit	Nos.	L(m)	B(m)	D(m)	QUANTITY	RATE (Rs.)	AMOUNT (Rs.)		
1	Labour for cutting 62 mm to 75mm dia bamboo piles to size and making shoes & driving by jet machine etc. all complete job as per specification & direction of Engineer- in -charge.										
	ch-650 m (Both Side)		2	54.00	4.50		486.00				
		Mtr.		total qty:-			486.00	50.20		24,397.20	
2	Supplying of EC bag, filling of local sand stitching and placing in position as the direction of Engineer-in-charge.										
	ch-650 m (Both Side)	cum	2	54	0.90	1.50	145.80				
	total No of E C Bags =			145.80	/	0.034	4288.24				
		Each		Say No of Bage :-			4288	38.15		163574.735	

[illegible]

S.E
Kishanganj