

M/s. Kauri Construction & Svy Maintenance of Road.

Barhi P.M. 65y Road / Se. Pahal Chakri

Dharmara Block under M.M. 65y (86)

Schedule XLV-Form No. 134

M/c: Sudhin Kumar

DIVISION

Agro: - 79 / SBD / 2018-19

SUB-DIVISION

Agro: 346103 - 4412311

Measurement Book

1057

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>1st on A/C Bill</u>				
N/work:-	Constn & Five year Mainte.				
	Name of road. Borhi				
	PMGSY Road to Rohilachak				
	in Dhanore Block under				
	M.M. G.SY (SC)				
N/Contractor:-	Sri Sudhik Kumar				
Agr no	79/SRD/2018-19				
Start date	8/3/2019				
Int. dt of Comp-	7/12/2019				
Date of Measure	17/4/21				

(V) Constn of Concrete					
Cement Concrete Pav.					
ment. M.30 — do do					
asph — — — — —					
PMGSY Rd toward Rohilachak					
5.30 + 3.75					
1x10.00 x 8.30 + 3.75 x 0.160 = 9.64 M ³					
5x					
5x 15.00 3.75 0.160 = 45.00					
5x 15.00 3.75 0.160 = 45.00					
5x 15.00 3.75 0.160 = 45.00					
5x 30					
5x 15.00 3.75 0.160 = 45.00					
3x 15.00 3.75 0.160 = 27.00					
1x 10.00 3.75 0.160 = 6.00					
1x 9.00 x 3.75 + 3.30 x 0.160 = 5.08					

Continuation

= 227.72 M³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1	15.00	$\frac{3.30+3.10}{2}$	0.160	7.68 m ³
	1	15.00	3.10	0.160	7.44 "
	1	7.75	3.10	0.160	3.84 "
From H.P.C to Rehilachal					
	1	1.25	$\frac{11.10+6.85}{2}$	0.160	1.80
	1	8.80	6.80	0.160	9.57
	1	4.30	$\frac{6.80+4.15}{2}$	0.160	3.77
	1	15.00	$\frac{4.15+3.75}{2}$	0.160	9.48
	1	15.00	$\frac{3.75+3.80}{2}$	0.160	9.06
	1	2.00	3.80	0.160	1.22
	1	9.60	5.00	0.160	7.68
	1	15.00	3.75	0.160	9.00
	1	25.00	3.75	0.160	15.80
	1	13.50	3.75	0.160	8.10
	1	11.70	5.75	0.160	10.76
	1	11.20	$\frac{4.75+3.75}{2}$	0.160	7.62
	1	15.00	3.75	0.160	9.00
	1	13.80	$\frac{3.75+3.90+2.90}{3}$	0.160	7.76
	1	14.80	2.90	0.160	6.87
	1	7.50	2.45	0.160	2.94
	Total - 8 1/2 "				367.11 m ³
	4	17	4	21	JE
	Inspected				20/4/21
					A.E

Continuation

11

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST.</u>					
1) Setting out workup B.M. & self. Pillar - do					
					= 0.60 KM ($\frac{1}{4}$, $\frac{1}{4}$, $\frac{1}{2}$)
					@ 13369 = 36/KM — ₹ 8022 = 00
2) Clearing & grubbing road. land - do - do					
					= 0.39 Hect ($\frac{1}{4}$, $\frac{1}{4}$, $\frac{1}{2}$)
					@ 49809 = 13/Hect — ₹ 19426 = 00
3/2) Const. of Embankment with material below					
					for 10.00 m. emb
					= 1124.96 M ³ ($\frac{1}{8}$, Mark-C)
					@ 194 = 95/m ³ — ₹ 219311 = 00
4/4) Const. of sub. grade & Earthen shoulder do — do — — — —					
					= 114.25 M ³ ($\frac{1}{4}$, $\frac{1}{4}$, $\frac{1}{2}$)
					@ 194 = 95 /m ³ — ₹ 22,273 = 00
5/5) Const. of G. S.B. G. I. do — do — — — —					
					= 63.966 M ³
					Limit to 63.90 M ³
					@ 2422 = 83/m ³ — ₹ 1,54,819 = 00

Continuation

Continuation

(6/8) Lay it back slope

$$= 149.25 \text{ m}^2 (8/3, 4 1/8)$$

$$@ 563 = 741 \text{ m}^2$$

$$253536$$

$$2677367$$

$= 6.05817^3$ Continuation. (1/2, 9/20)

Leant to - 5.692073

$\textcircled{5903} = 89/\text{m}^3 - \text{r} 33605.4$

~~739,22,998.00~~

2 4176532: v

BF $\bar{₹}$ 417,6532 =
 $\bar{₹}$ 39,22,996 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2/21) P/V PCC M. 20 in open fundation (Head wall)					
— do — do — - —					
= 30.748 M ³ (P/3, 9+ 3/21)					
Limit — 27.738 M ³					
@ 6702 = 05/M ³ — $\bar{₹}$ 1,85,901 = w					
(3/22) P/V & Laying R.C.C. Pipe					
M/3 600 mm ϕ — do —					
= 15.00 M (P/3, 9+ 4/22)					
@ 1295 = 83/M — $\bar{₹}$ 19437 = w					
Paved Area — $\bar{₹}$ 43,81,870 = w					

1/2/21
17/4/21
JE

forward
2/5/21
A.E.

cd
any
30/4

Material Statement

(1) Earth work Q.Ly.	= 1239.21 m ³
(11) Stone Melat Aggr. (G.S.B + Gr. 3)	= 265.57
(111) Stone Screen (G.S.B + Gr. 3)	= 65.81 m ³
(1111) Stone chips	= 360.48
(11111) Coarse Sand	= 180.24 m ³
(111111) 100 A Bricks	= 24210 No.

17.4.21
JE

forward
2/5/21
A.E.

Continuation