

Dharambhar to Kethiyghat via Ahmednagar
Angad Thane.

Measurement Book

Schedule XLV-Form No. 134

20/8/87

DIVISION

Baissa

SUB-DIVISION

1193

This is to certify that this
MB contains 10 computerized
printed page that has been
issued to Ant by RWS
Subdivision Baisi.

[Signature]
2/5/2020

Executive Engineer
Rural Works Department
Works Division, Baisi

Sch, XLV-Form No. 134

Baisi DIVISION

Baisi SUB-DIVISION

Measurement Book

No. 1199

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).




Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		CH: 2245 (RDR)			
Name of work:- Motorable of road from Dharambasi to Kuttighat via Dhusmal Angara Thana in Baisa Block Under FDR 2020 in work divn Baisi					
Authority:- BB, RWD works divn Baisi, Pushta					
Agency:-					

Date of Entry:- 26.11.2020					
1/4'S providing Baisa but including spreading - do - do - All Compt Job					
$12 \times \frac{(5.90 + 7.40)}{2} \times 0.60 + 0.80 + 0.85 + 0.75$					4
					$= 59.85 \text{ m}^3$
$12 \times \frac{3.50 + 5.65}{2} \times \frac{1.90 + 2.40 + 2.30}{3}$					$= 147.84 \text{ m}^3$
$6 \times \frac{3.50 + 5.65}{2} \times \frac{2.10 + 2.20}{2}$					$= 59.02 \text{ m}^3$
$19 \times 6.10 \times \frac{0.50 + 0.60 + 0.50}{3}$					$= 262.81 \text{ m}^3$
$22 \times 6.07 \times \frac{(0.90 + 0.80 + 1.0 + 1.20 + 1.10 + 0.85)}{6}$					$= 130.20 \text{ m}^3$
$20 \times \frac{5.10 + 6.65}{2} \times \frac{1.60 + 1.50 + 1.60 + 1.50}{4}$					$= 182.13 \text{ m}^3$
$30 \times 5.07 \times \frac{0.40 + 0.60 + 0.65 + 0.40}{2}$					$= 77.25 \text{ m}^3$
Continuation					
$26 \times 6.37 \times \frac{0.30 + 0.40 + 0.50 + 0.60 + 0.50}{5}$					$= 76.19 \text{ m}^3$

P.T.O

Total = 794.99 m³

B/E = 794.99m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12 x $\frac{4.93+5.93}{2}$ x $\frac{0.40+0.50+0.60+0.50}{4}$					
					= 32.58m ³
112 x 5.15 x $\frac{0.80+0.75+0.65+0.55}{4}$					
					= 396.55m ³
60 x $\frac{(4.90+7.0)}{2}$ x $\frac{1.10+1.0+0.95+1.20+1.0}{5}$					
					= 374.85m ³
80 x $\frac{5.38+7.72}{2}$ x $\frac{1.20+1.30+1.20+0.95+1.20}{5}$					
					= 613.08m ³
40 x 3.87 x $\frac{0.40+0.50+0.60+0.50}{4}$					
					= 77.40m ³
25 x 3.63 x $\frac{0.40+0.50+0.60+0.50}{4}$					
					= 45.38m ³
36 x 3.27 x $\frac{0.40+0.50+0.60+0.50}{4}$					
					= 58.86m ³
Total					2393.69m ³
 26/11/2020 A.E.  26/11/2020 J.E.  26/11/2020 E.E.					

Abstract of cont.

3

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
L. Providing Brick bats including speeding - do-do- All comp Job.					
2393.69 m ³ vide TMBP					
@ ₹ 1717.37/m ³					
					₹ 41,10,851.40
Add GST @ 12% →					₹ 4,93,302.16
Add labour @ 1% →					₹ 41,108.51
Add segregation fee 1% →					₹ 3,05,300.00
					Total ₹ 49,50,522.07
QW 4/2/21 A-E			Jal cal 4/2/21 J.G		(S) 06.04.21 E-C

Continuation