

MUSLY ROAD TO MUSLIM TOLKEETA (FDR)
Schedule XIV - Form NO.-134.

BIHAR P. W. D.

राजिब राय प्रसाद, गेहूँ DIVISION

राज राय प्रसाद गेहूँ SUB-DIVISION

MEASUREMENT BOOK 2230

Name of the work-
 Situation of work-
 Agency by which work is executed-
 Date of measurement-
 No. and date of agreement-
 (These four lines should be repeated at the commencement of
 the measurements relating to each work)

1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH- MR 3054 (CFDA)					
Name of work:-					
Temporary Restora-					
-tion of work for					
Motability of					
Road damaged by					
Flood from MMSH					
Road To Muslim					
Tol Keota for					
Year 2010 under					
Kalnahi Block					

Madhubani				
Agency - Departmental				
Authority - E.E.				
R.W.D. WORKS DIV				
Madhubani				
Length of road - 1.798 KM.				
Date of				
Start of work - providing				
& filling brick bats				
in ditches including				
Cost of brick bats &				
labour all complete				
job as per specifica-				
-tion and direction				
of E/D				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Form	C4 0.00 TO 400.00 m				
1.	1X	4.00	0.85	$\frac{0.76}{2}$	2.58 m ³
2.	1X	5.0	3.0	$\frac{0.80}{2}$	12.00 m ³
3.	1X	5	1.2	$\frac{0.75}{2}$	4.50 m ³
4.	1X	3	0.8	$\frac{0.75}{2}$	1.80 m ³
5.	1X	4.25	1.3	$\frac{0.70}{2}$	3.87 m ³
6.	1X	1	1	$\frac{0.70}{2}$	0.70 m ³
7.	1X	8.40	1	$\frac{0.66}{2}$	5.54 m ³
8.	1X	4.2	1	$\frac{0.60}{2}$	2.52 m ³
9.	1X	3.5	3	$\frac{1.10}{2}$	11.55 m ³
10.	1X	24.4	3	$\frac{0.3 + 1.0 + 0.3}{3}$	39.04 m ³
11.	1X	30	3		

				$\frac{0.45 + 0.90}{2}$	60.75 m ³
12.	1X	10	3	$\frac{0.55 + 0.86}{2}$	21.15 m ³
13.	1X	25	2.90	$\frac{0.5 + 1.0}{2}$	54.375 m ³
14.	1X	5.10	3.10	$\frac{0.65}{2}$	10.28 m ³
15.	1X	5.0	3.0	$\frac{0.70}{2}$	10.50 m ³
16.	1X	30	2.7	$\frac{0.225 + 0.75}{2}$	39.48 m ³
17.	1X	25	2.90	$\frac{0.225 + 0.85}{2}$	38.92 m ³
18.	1X	32	3	$\frac{0.5 + 1.0}{2}$	72.00 m ³
19.	1X	7	1.7	$\frac{0.85}{2}$	10.12 m ³
20.	4X	7.7	3	$\frac{0.225 + 0.9}{2}$	51.925 m ³
21.	2X	5.5	2.10	$\frac{0.80}{2}$	18.48 m ³
22.	1X	30	2.86	$\frac{0.225 + 0.9}{2}$	48.26 m ³
23.	1X	15	2.90	$\frac{0.60}{2}$	26.10 m ³
24.	1X	15	2.60	$\frac{0.75}{2}$	29.25 m ³
				C.O.	575.793 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Scho</u> <u>CH 400 to 600 M</u> <u>B.F.</u>					575.7934 ³
25	1X	5X	2.4X	0.60 (cm)	7.20 M ³
26	1X	3X	0.9X	0.75 (cm)	2.03 M ³
27	1X	3.2X	1.46X	0.90 (cm)	4.20 M ³
28	1X	1.5X	1.5X	0.60 (cm)	1.35 M ³
29	1X	1.7X	1.7X	0.65 (cm)	1.88 M ³
30	1X	3X	1.60X	0.70 (cm)	3.36 M ³
31	1X	6.75X	1.0X	0.75 (cm)	5.06 M ³
32	1X	60 X	3X	$\frac{0.225 + 0.66}{2}$	79.65 M ³
<u>for CH 600. W M to 700 M</u>					
33	1X	5.0X	1.5X	0.75 (cm)	5.63 M ³
34	1X	4.8 X	1.6 X	0.65 (cm)	4.99 M ³
35	1X	8 X	3X	2.5 (cm)	18.0 M ³

TOTAL	709.143 M ³
-------	------------------------

Total work done

Quantity = 709.143 M³COT @ Rs 1867.76/M³ Rs 1324509.00

Add 12% GST Rs 158941.00

Add 1% Labourers Rs 13245.00

S. fee @ 5.69% Rs 75382.00

TOTAL Rs 1572077.00

[Rupees Fifteen Lacs Seventy

Thousand & Seventy Seven only.]

From

25.1.21

J.E.

Kalyan

25.1.21

R.E.