



Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(Those four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>Record measurement.</u>				
N/W:- Estimate for Bentha mandali to					
Chhagapatti for year 2020 under					
F.D.R.					
N/A:- Department.					
Authority:- E.E. R.W.D. Malkubarni.					
Date of entry- 26.2.21.					
① E.M. in exca. in form.					
soil - do - do - E.M.					

$\frac{14.00 \times 4.00 + 5.00 \times 0.80}{2} = 50.40 \text{ m}^3$	
$\frac{10.00 \times 3.50 + 4.50 \times 0.75}{2} = 30.00 \text{ m}^3$	
$2 \times \frac{19.00 \times 4.00 + 5.00}{2} \times 0.80 = 136.80 \text{ m}^3$	
$2 \times \frac{15.00 \times 4.00 + 4.50}{2} \times 0.75 = 95.63 \text{ m}^3$	
$1 \times \frac{16.00 \times 4.40 + 4.20}{2} \times 0.75 = 51.60 \text{ m}^3$	
	364.43 m^3
	lift - 364.42 m ³
	
	26.2.21.
	J.E.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost.</u>					
① E/W. in exca. in soil —					
— do — do — E/I —					
Qty. of m.B.P. No. — ①,					
364.42 m ³ @ 190 = 75/m ³ — RS 69513 = 00					
					Total RS 69513 = 00
Add. G.S.T. — 12% — (+) RS 8342 = 00					
Add. — L.C. — 1% — (+) RS 695 = 00					
Add. — Seigniorage — (+) RS 1269 = 00					
					RS 79,819 = 00
				 26.2.21. J.B.	