

1st on A/c Bill

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Const. of road from Banti lat sakani to primary school					
Agency - Abdulh shakla.					
Agg. No - 16/19-20					
Agg. Amount - 11138426.00					
A.A. Amount (104/20.1.19)					
(const + maint) - 114.76 lac					
T.S. Amount					
(const + maint) - 113.58 lac					

Date of commencement - 04.09.2019

Date of comp - 03.09.2020

Date of entry - 27.7.2020

1) const. of reference & working Bench mark - do all
Qty = 1.605 km

2) const. of reference pillar - do all
Qty = 1.605 km

3) cleaning & grubbing road level - do all

Continuation
 $2 \times 53 \times 30 \text{m} \times 1.50 \text{m} = 4770 \text{m}^3$
 $2 \times 1 \times 15 \text{m} \times 1.50 \text{m} = 45 \text{m}^3$
 4815m^3
 $= 0.484 \text{Hed.}$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
32) 27) 600 mm x 450 mm rectangular do all					
QRTM BP (24) = 2 NW					
@ RS 4611.36/each					RS 9223.00
33) 28) 900 mm side octagon do all					
QRTM BP (24) = 2 NW					
@ RS 8760.04/each					RS 17520.00
32) 5) Const. of subgrade & Flanking do all					
QRTM BP (24) = 1205.10 m ²					
@ RS 189.80/m ²					RS 228720.00
					9690871.00
less 0.01% below (1)					969.00
					9689902.00
less provision payment (1)					2732017.00
					Net - 69,57,885.00
18/4/2021 JE	18/09/21 AE				526889.00
up to date material statement					
Flw - 4003.13 m ³					
stone metal - 1137.61 m ³					
Stone chips - 356.71 m ³					

Continuation