

3rd on A/c Bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Constn of Road end					
on of Lakshmipur Bhagwati					
Road to Sharma Jala.					
Agency:- Pra Samhita Design & Constn					
Pvt. Ltd. Rampur, Muzoliang					
Agreement No-90 SBD/2020-21					
Date of work start-05/06/20.					
Date of Completion-04/06/21.					
Re Check measurement-16/04/21					

Item 1. Providing laying
spreading and compacting
with 100 mm Comp
job reported above.

$$10 \times 30m \times 3.75m \times 0.075 = 84.375m^3$$

$$10 \times 30m \times 3.75m \times 0.075 = 84.375m^3$$

$$5 \times 30m \times 3.75m \times 0.075 = 42.187m^3$$

$$= 210.937m^3$$

Prasad
16/04/21
J.E

Continuation

Abstract of Cost

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/37) Earth work in excavation in foundation.					
Qty vide Tmp- (12)					
89.40m ³ @ Rs 260.57/m ³					23297-00
(2/38) Providing pcc Mr (1:2:4) in found.					
13.80m ³ @ Rs 5812.66/m ³					80125-00
(3/39) Plain / Rce in Substructure.					
Qty vide Tmp- (12)					
92.75m ³ @ Rs 6600.84/m ³					609749-00
(4/40) Providing and laying Rce					
NP ₃ pipe for Culvert					
Qty vide Tmp- (12)					
22.50m @ Rs 3677.08/m					82733-00
(5/35) Providing and laying Cable duct pipe					
Qty vide Tmp- (12)					
30m @ Rs 88316/m					26508-00
(6/1) Setting out p2 Hrs					
Qty vide Tmp- (12)					
2 No @ Rs 4100.07/No					8200-00
6 No @ Rs 1896.28/No					11378-00
(7/3) Cleaning & grubbing land					
Qty vide Tmp- (12)					
1.079hm ² @ Rs 49496.70/hm ²					53407-00

Continuation

Rs = 868889-00

BFB = 3490569-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(114/12) Providing Supply Spreading and Compaction work on City side T.M.B.P. - (16)					
210.937 m ³ @ Rs 418.11/m ³					= 721005-00
					BFB = 4211574-00
Add Cost @ 12% (+) Rs					= 505389-00
Add L.C @ 1% (+) Rs					= 42116-00
					Rs = 4759079-00
Less previous payment (+) Rs					= 1003643-00
					Rs = 3755436-00

Remand
26/04/21

J.E

OK
26/5

Continuation