

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement
 of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on H.C. 38.11</u>					
* <u>Name of work; cons. of road</u>					
<u>from Rameshwar Prasad to</u>					
<u>Harishwar Thakur under</u>					
<u>masonry (length - 1.960km)</u>					
* <u>Agency: Vi Kulkarni Pathak</u>					
* <u>Aggr 10:86/2020-21.</u>					
* <u>Aggr value - 1.31, 92.4382</u>					
* <u>Rate - 0.05% below</u>					

* Date of Commence - 13/05/20

* Date of completion - 12/5/21

* Date of Entry - 18.12.20

Measurement

1/1) <u>Cons. of benchmarks and</u>					
<u>reference pillars</u>					1.960km
2/2) <u>Cons. of reference pillars</u>					
					1.960km
3/3) <u>Clearing & grubbing</u>					
<u>Road land by manual</u>					
<u>load up to 100m</u>					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10) Const. of subgrade					
1.5 shoulder - do all					
QRTMBP (10) = 599m ²					
@ RS 176.58/m ² -					RS 105771.00
3) P/V & Lining typical					
information board					
do - all					
QRTMBP (12) = 2MA					
@ RS 11439.36/each -					RS 22879.00
					6050383.00
Add 12% GST (+)					726046.00
Add 1-1. L. W - (+)					60504.00
					6836933.00
W 0.05% below (-)					3418.00
					6833515.00
W premium payment (-)					5792376.00
					NET - 1041139.00
27/5/2019					
JE					