

Est on A/C Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Construction of Road from Turtun Roy to MMGSY.					
Agreement No - 08/SB8/2020-21					
Agency - 19-05-2020					
Amit Kumar Singh					
At & Po - Samastipur					
Tola - Khalisapur					
Distt - Samastipur					
Date of Start - 19-05-2020					
Stipulated Date of Completion - 18-05-21					
Date of Entry - 24-11-2020					
<u>Items of work</u>					
01 - Const. of Reference & Working					
10 BM - do - all Comp. Job					
		10 nos	30M		= 300.00
		04	30		= 120.00
		01	20		= 20.00
		26	30		= 780.00
		01	20		= 20.00
				Total:-	1240.00
				Say -	1.240 Km

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[III] Const of Reference Pillar / Burjees					
= 1.240 KM					
[$\frac{2}{02}$] clearing & Grubbing Road Land - - do - all comp Job					
10 nos X 30 M X 5.00 M (Bw) = 1500.00					
04 nos X 30 X 5.00 = 600.00					
01 X 20 X 5.00 = 100.00					
10 X 30 X 5.00 = 1500.00					
05 X 30 X 5.00 = 750.00					
05 X 30 X 4.00 = 600.00					
06 X 30 X 4.00 = 720.00					
01 X 20 X 4.00 = 80.00					
					5850.00
					M ² .
Say → 0.585 Ha.					
Ravi					
24-11-2020					
J.E					

Scanned with CamScanner

Sch. XLV-Form No. 134

[illegible]

Continuation