

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, डिहरी

पत्रांक.....289(अ/व)

प्रेषक,

डिहरी / दिनांक 12/4/21

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, डिहरी

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी - सह-सचिव,
ब्राह्म,
भूमि विकास बैंक भवन,
बुद्ध मार्ग, पटना।

विषय :- मुख्यमंत्री ग्राम सड़क योजना (एस0सी) में किये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।

महाराज,

उपरोक्त विषय के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सड़क योजना (एस0सी0) अन्तर्गत किये गये कार्यों के विरुद्ध संवेदक को भुगतान करने हेतु अध्यादेश विहित प्रपत्र में भरकर आवश्यक कार्य हेतु समर्पित की जाती है। इस पथ में कोई भी ATR लंबित नहीं है। उक्त पथ का सही डाटा की प्रविष्टि पर अद्यतन है।

अनु :- यथोक्त।

विश्वासमाजन

M. K. Sharma
12.04.21
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, डिहरी
12/4/21

FORM GFR 19 -A

(SEE GOVERNMENT of India's Decesion (I) below Rule - 150)
Forms of Utilisation Certificate upto the Month of April 2021

PIU - RWD DEHRI

S.No	Name of Scheme	Sanction No. & Date With amount(in Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1	Contruction of Rural Road under MMGSY - SC	50 dated 06.03.2020	2059.73473	Certificate that out of Rs. 2059.73473 Lacs received during the years in favour of Executive Engineer , RWD Dehri Bihar. Sum of Rs. 2035.53982 Lacs has been utilised for the purpose of MMGSY- SC Fund hences as given in the margin for which it was sanctioned and that the balance of Rs. 24.19491 Lacs remaining unutilized at the end of the period under.

- 2 Certified that I have satisfied myself that the conditions on which the grand-in-aid
was sanctioned have been duly
fulfilled / are being fulfilled and that I have exercised the following checks to
see that the money was actually utilized

for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer / Supertending Engineer.
- Periodical inspectioin has been conducted by
Executive Engineer / Supertending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by
the Assistant.
- All other codal formalities have been observed.

3 Physical Progress achieved :-

- Construction of Road works.
- Construction of CD works.

[Signature]
DAB
12/04/21
RWD (W) Div. Dehri

[Signature]
12.04.21
Executive Engineer
RWD (W) Div. Dehri

Scanned with CamScanner

Scanned with CamScanner

Scanned with CamScanner

Rural Works Department

MMGSY (Sc) Allotment Requisition Format

Name of Division:- Dehri

Sr. No.	Year	Name Of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in Lacs)	Main Work	Maintenance					
1	2019-20	PMGSY Road Gopi Bigha to Hrijan Tola Bank	Narendra Kumar Singh	0.870	56.63355	55.75007	6.46858	0.00000	0.00000	55.61111	55.61111	Complete
2	2019-20	Dehri Tilauthu PWD Road Mira Sarai Chowk to Mira sarai	JAYA KUSHWAHA	0.330	24.83900	21.00183	1.29988	0.00000	0.00000	18.80418	18.80418	Ongoing
3	2020-21	P.m.g.s.y Road to Gamaharia	M/S Devi Construction (Proprietor Randhir Kumar Singh)	0.660	61.80922	48.17411	3.43585	0.00000	0.00000	18.98261	18.98261	Ongoing
4	2020-21	PAKARIA TOLA to BAHORI BIGHA	M/S Maa Vaishnav Construction Prop Anita Devi	0.850	55.54940	37.83062	6.41873	0.00000	0.00000	23.58354	23.58354	Ongoing
5	2019-20	Dehri Rajpur PWD Road Bihari Bigha to Pchhim Tola Berkp	ANIL KUMAR SINGH	3.495	224.34600	194.9292	25.23600	168.41357	168.41357	194.91277	26.49920	On Going
6	2019-20	Dehri Nasrigani Road(Near Cold Storage) to Barban Bigha	M/S Om Sai Construction ,Prop- Santosh Kumar	0.760	52.42853	47.18568	5.76742	20.42475	20.42475	46.32519	25.90044	On Going
7	2020-21	P.m.g.s.y Road to Kohni Tola	SHASHI BHUSHAN KUMAR	0.640	49.91719	36.93872	4.93745	0.00000	0.00000	31.08467	31.08467	On Going
8	2020-21	PWD Path Kanya madhya vidhyalaya to Harjan Tola & Ambedkar Nagar	SHASHI BHUSHAN KUMAR	0.765	58.15032	44.77575	6.00150	0.00000	0.00000	36.31550	36.31550	On Going
9	2020-21	P.w.d Road to Lohra Tola	SHASHI BHUSHAN KUMAR	0.550	49.97601	37.48201	2.88252	0.00000	0.00000	35.08683	35.08683	On Going
		TOTAL		8.920	633.649	524.068	62.448	188.838	188.838	460.706	271.868	

[Signature]
PWD (M) Div. Dehri

[Signature]
Executive Engineer
Rural Works Department
Works Division- Dehri