

~~MM~~
SC

MB No - 3633

Schedule XLV-Form No. 134

Purges

DIVISION

Bannarku

SUB-DIVISION

Anap Kumar Pandey

MEASUREMENT BOOK

Photostat to Khabistan 109 Yadar Toh
Muselman Toh

1st on ALC Bill

Abstract of cost

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	PM GSY Road				
	Kakristan via yadav Tola				
	musalman Tola.				
Name of Agency:-	Anup Kumar Pandey				
Agreement No:-	82 SDD / 2020-21				
Agreement Amount:-	5341017.00				
Date of Commencement:-	21/09/2020				
Date of Completion:-	20/06/2021				
Actual Date of Completion:-	In progress.				

①	1	ply setting out pillars			
		all complete job			
		0.550 Km @ VTM BP-1 St-1			
		@ RS. 35684.56 / Km	RS. 19626.51		
②	2	ply clearing & grubbing road			
		land all complete job.			
		0.19 Hect. @ VTM BP-2 St-3			
		@ RS. 51137.38 / Hect	RS. 9716.10		
③	4	contaction of embankment soil			
		obtained from borrow pit Lead			
		up to 100m all complete job.			
		590.19 m ³ @ VTM BP-3 St-1			
		@ RS 190.45 / m ³	RS. 112401.69		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	245/210.00
				Rs.	245/210.00
Less for 0.05% below as per					
agreement $\ominus$ Rs. 1226.00					
payable Rs. 244984.00					
J.H. 29-04-21 J.E. Banmankhi					
245/210 12/05/21					