

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 788/अनु0 / चकिया, दिनांक: 12/05/2021

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत
निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची

वश्वासभाजन,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक- 788

दिनांक-12-05-2021

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Latter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20Chakia/02 (RM/EA/CHA/19/0002)	NH-28 to Parsauni Khem	31708202030	Latter No.1883 Date- 24.06.2019	1.980	80.22590	46.00011	26.93202	47 MBD/2019-20 Date- 02.03.2020	01.12.2020	In Progress	2957.76	25	05.00	22.92750	22.92750	23.01749	Completed
					1.980	80.226	46.000	26.932							22.92750	22.92750	23.01749	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer,
Rural Works Department,
Works Division, Chakia.

12/12/21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Maintenance of road from NH28 to Pargauri Khern					
Agency- Santosh Kumar					
At- Madhulih, Sagar Mathiya					
P.S- Pipra, Dist- East Champaran					
Agreement No- 47 MBD/2019-20					
Agreement Value-					
Date of start- 02/03/2020					
Date of completion- 01/12/2020					
Further work- Nil					
Hence Measurement- Nil					
30/12/21					
22/1/21					
J.E.					
<u>Abstract of cost</u>					
① Cleaning and grubbing road land					
Q- VMBS 25 ① = 0.397 hect					
C.R. 49496.70/hect R					19650=
② Constr. of Subgrade and earthen shoulder					
Q- VMBS 25 ② = 829.86M ³					
C.R. 176=75/M ³ R					1,46,678=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ Brown granular sub base grading II					
$Q-VMBP25(3) = 78.10 M^3$					
$\therefore K = 1916 = 86/M^3 K = 1,49,707 =$					
④ Brown WBM grade-2					
$Q-VMBP25(4) = 52120 M^3$					
$\therefore K = 3363.62/M^3 K = 1,75,581 =$					
⑤ Brown WBM grade-3					
$Q-VMBP25(5) = 179.318 M^3$					
$\therefore K = 3127.40/M^3 K = 560,727 =$					
⑥ Brown prime coat with emulsion.					
$Q-VMBP25(6) = 2390.90 M^3$					
$\therefore K = 40 = 85/M^3 K = 97668 =$					
⑦ Brown Tack coat					
$Q-VMBP25(7) = 10055.70 L$					
$\therefore K = 2540.90 M^3$					
$\therefore K = \text{limited} - 10055.31 M^3$					
$\therefore K = 13 = 85/M^3 K = 139266 =$					
⑧ Brown laying and rolling of class graded fine mix					
Surfacing of 20mm thick mix seal					
$Q-VMBP26(8) = 2540.90 M^3$					
$\therefore K = 192 = 23/M^3 K = 4,88,437 =$					
⑨ Brown and laying S.D.B.C.					
$Q-VMBP26(9) = 187.487 M^3$					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
c R. 9679.07/m ³ R. 18, 14700=					
(10) Brown and fixing 2mm stone					
Q-VIMB/P23(2) = 2 Nos					
c R. 227 g. 17/each R. 4558=					
(11) Brown and fixing 2mm stone					
Q-VIMB/P23(3) = 8 Nos					
c R. 622292/each R. 4983=					
(12) 600mm circular stringer					
Q-VIMB/P23(4) = 8 Nos					
c R. 3557.32/each R. 28459=					
(13) 600mm circular					
Q-VIMB/P23(4) = 1 Nos					
c R. 4783.0/each R. 4783=					
(14) 600mm x 450mm					
Q-VIMB/P23(4) = 2 Nos					
c R. 4657.54/each R. 9315=					
(15) Brown and fixing boundary pillar					
Q-VIMB/P27(15) = 30 Nos					
c R. 482.86/each R. 14486=					
(16) Painting new letter					
Q-VIMB/P27(16) = 252 letter					
c R. 131=25/letter R. 462.00=					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Planting of trees by the road-side					planting tree amount with held
Q-VIMB P23(17) = 98 Trees					
e R. 800 = 300 each					78429 =
(18) Form and laying Road Marking					Area
Q-VIMB P23(18) = 396.80 m ²					21425
e R. 735 = 401 m ²					291807 =
(19) Form and laying Pedestrian Crossing					
Q-VIMB P23(19) = 4.00 m ²					
e R. 735 = 401 m ²					29425 =
(20) Form and fixing H.M.S.I. information sign board					
Q-VIMB P23(20) = 3 Nos					
e R. 11045.13/each					33135 =
(21) Brick masonry work in cur (113)					
Q-VIMB P23(21) = 8.64 m ³					
e R. 5714.41 m ³					49372 =
(22) Plastering with cement					
Q-VIMB P23(22) = 60.48 m ²					
e R. 173.08 m ²					10468 =
(23) Painting two coat Primer coat					
Q-VIMB P23(23) = 60.48 m ²					
e R. 86 = 94 m ²					5258 =
Continuation					41,76,609 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	R.		41,76,609 ^{sq m}
Add 1/2 Carbon content					41,766 ^{sq m}
Add 12 1/2% GST					50,11,932 ^{sq m}
			R.		47,19,568 ^{sq m}
Less 2.65% below					12,50,692 ^{sq m}
			R.		45,94,499 ^{sq m}
Less Prev. Pay			R.		22,92,750 ^{sq m}
			R.		2,30,17,492 ^{sq m}
3rd Crp					
22/4/21					
J.E.					