

(
11M6SY
Gen.)

Shedule XLV Form No. 134.

આમીલકાર્મ કિનારાકાર્મ પ્રમંડલ પુર્ણી _____ DIVISION

આમીલકાર્મ કિનારાકાર્મ નગર પ્રમંડલ (કોલકાત) SUB-DIVISION

Measurement Book No-2304

સંવેદક- અમીરજી જુભાર- રાકુર

ग्रामीण कार्य विभाग/कार्य प्रमंडल, पुरी DIVISION

कार्य अवर प्रमंडल, बोरखड़ा SUB-DIVISION

MEASUREMENT BOOK

No. 2304

Name of Officer

श्री राम कुमार सत्माथी

सहायक अभियंता/कार्य अवर प्रमंडल, बोरखड़ा

Date of first entry

Date of last entry

2nd & Final Bill

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/O :- Constn. of Road 2 nd ed					
works with maintenance					
for Kapileswar Sdh house					
to Ramchandras Sahni PWD					
Road Nampur roadhead					
in Bokhara block undermnsy.					
N/Agency :- Amresh Thakur at					
Bahera Nampur Sitamarhi					
Agreement no :- 31 SBD of 2020-21					
Date of Start :- 25-08-20					
Date of Completion :- 24-02-21					
Work Done :-					

EARTH WORK QTY SHEET

SLNo.	Ch.	Area	Mean Area	Dist	Volume
1	0	1.246			
2	50	1.369	1.308	50	65.375
3	100	1.451	1.41	50	70.5
4	150	1.34	1.336	50	69.775
5	200	1.487	1.414	50	70.675
6	250	1.249	1.368	50	60.4
7	307	1.368	1.309	57	74.505
					Qty = 419.31 m ³
					WCB = 31.02
					WBR = 89.77
					PCC = 191.51

Net = 106.21 m³

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Qty = 20 No.				
(5/12) P/v & Fixing of retro-reflective Cautionary, mandatory & Informatory Sign boards					
(a) 600mm circular					
	Qty = 4 No.				
(b) 300mm equilateral & triangle					
	Qty = 2 No.				
(c) 600mm x 450 mm rectangular					
	Qty = 2 No.				
(6/13) P/v & laying of hot applied thermoplastic Compound etc					
	$2 \times 307m \times 0.1 = 61.4 m^2$				
Qty Limit as per agreement					$= 60 m^2$
(7/15) P/v & erecting direction & place relocation etc.					
	Qty = 1 No.				
(8/14) P/v & Fixing of typical masonry boundary					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sign board etc					
Logo notification board =					1 No.
Citizen board					= 1 No.
Maintenance board					= 1 No.
					Qty = 3 No.

22-02-21
JE

ABSTRACT OF COST

(1/2) P/v 2 Fixing of working benchmark etc.

(a) Working benchmark

Qty (Prev) vide TMB P-6

Qty = 0.3 km

@ £ 4224 = 05/km — £ 1267 = 00

(b) Reference pillar

Qty (Prev) vide TMB P-6

Qty = 0.3 km

@ £ 1954 = 71/km — £ 586 = 00

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
base by providing					
well graded material					
etc.					
Qty (prev) vide TMB P-7					
					Qty = 31.82 m ³
@ ₹ 2663 = 30/m ³					₹ 849402.00
(7/8) P/v, laying spreading					
& compacting of WBM-3					
Qty (prev) vide TMB P-7					
					Qty = 86.06 m ³
@ ₹ 3248 = 24/m ³					₹ 279552.00

(8/9) Constr. of un-reinforced					
plain cement concrete					
pavement etc.					
Qty (prev) vide TMB P-7					
					Qty = 103.6 m ³
@ ₹ 7200 = 35/m ³					₹ 1395534.00
(9/10) Km Stone! Reinforced					
cement concrete m-15 grade					
1cm Local Stone etc.					
(i) Km Stone:-					
Qty vide TMB P-13					
					Qty = 110
@ ₹ 2437 = 00/No.					₹ 2437.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(11) 200mm stone:-				
Qty vide TMB P-13				
Qty = 2 No.				
@ ₹ 4317.02/No. —				₹ 126420
(10/11) boundary pillar:-				
Reinforced cement concrete				
M-15 grade boundary pillar				
Qty vide TMB P-13/14				
Qty = 20 Nos				
@ ₹ 5052.67/No. —				₹ 10113200
(11/12) P/s & Fixing of Retro-reflective Cautionary, mandatory & informative sign boards etc.				
(a) 600mm square				
Qty vide TMB P-14				
Qty = 4 No.				
@ ₹ 4860.45/No. —				₹ 1944200
(b) 500mm equilateral & triangle etc.				
Qty vide TMB P-14				
Qty = 2 No.				
@ ₹ 5507.1/No. —				₹ 1101400




Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(C) 600mm x 450mm rectangular					
Qty vide TMB P-14					
Qty = 2 No.					
@ ₹ 4735=03/No. ——— ₹ 9470=00					
(12/13) P/v & laying of hot applied thermoplastic Compound 2.5mm thick					
Qty vide TMB P-14					
Qty = 60m ²					
@ ₹ 820=03/m ² ——— ₹ 49200=00					
(13/15) P/v & erecting direction & place marking etc					
Qty vide TMB P-14					
Qty = 1 No.					
@ ₹ 3236=04/No. ——— ₹ 3237=00					
(14/16) P/v & fixing of typical masonry. Mortary sign board with logo					
Qty per m ² of S/p					
& drawing etc					
2 No. Qty (Per) vide TMB P-8					
3 No. Qty vide TMB P-14/15					
5 No. @ ₹ 10043=43/No. ——— ₹ 50217=00					
Continuation					
Total = 1947039=00					



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = 1947833=00
Add 1% Labour cess					= +19478=00
Add 12% W.S.T					= +233741=00
					Total = 2201058=0
(i) Less 10% below as per agreement					= -220105=0
(ii) Less Previous Payment					= -1454183=00
vide TMB P-8					
					Net = 526770=00

 22-02-21 JE
 22-2-21 JE
 22-2-21 JE

Material Statement

(1) E/w = 91.66 m³

 22-02-21 JE
 22-2-21 JE