

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग

कार्य प्रमंडल, सोनपुर

पत्रांक 574 सोनपुर, दिनांक 13/5/2024

प्रेषक :

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सोनपुर।

सेवा में,

अपर मुख्य कार्यपालक
पदाधिकारी—सह—सचिव
ग्रामीण कार्य विभाग
ब्राड़ा, पटना।


विषय:— 4515 नावार्ड योजनाओं में अधियाचना भेजने के संबंध में ।

महाशय,

उपर्युक्त विषयक 4515 नावार्ड योजनान्तर्गत क्रियान्वित कराये गये योजनाओं का अधियाचना विहित प्रपत्र में संलग्न कर समर्पित किया जा रहा है। जिसका कार्य संतोषप्रद है।

अनुलग्नक : यथोक्त

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सोनपुर
13/5/24

FORM GER 19-A

(See Government of India's Decision (I) below Rule-150
Form of Utilization Certificate up to the month of **MAY-2021**

PIU:- E.E.,R.W.D. Works Division Sonapur.

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs Rs.)	Amount Received (in lac Rs.)	particulars
1	2	3	4	5
1	Construction of Rural Roads under 4515 NABARD		4135.94665	Certified that out of Rs 4135.94665 Lakh received during the years 2020-21 in favour of E.E.R.W.D. works division Sonapur a sum of Rs 4135.94665 Lakh has been utilised for the purpose of 4515 NABARD Scheme as given in the margin for which it was sanctioned and that the balance of Rs 0.00 lacs remaining unutilized at the end of the period under report.

Certified that I have satisfied that the condition of which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually for the purpose for which it was sanctioned.

Kind of Checks:-

- Words have been supervised by Executive/superintending Engineer.
 - Periodical inspection has been conducted by Executive Engineer/ superintending Engineer.
 - Construction material has been tested.
 - Measurements have been recorded in the MBS and test conducted by the Assistant Engineer/ Executive Engineer.
 - All other nodal formalities have been observed.
- 3 physical Progress achieved-
- Construction of Road Works.
 - Construction of CD works

[Signature]
13/5/21
Sr. D.A.O

R.W.D. Works Division Sonapur.

[Signature]
EXECUTIVE ENGINEER

[Signature]
R.W.D. Works Division Sonapur.
13/5/21

Rural Works Department NABARD Allotment Requisition Format

of Division:- Sonpur

Sl. No	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount		Allotment Received (In Lacs)	Total Expenditure as per MIS (In Lacs)	Value Of Measurement (In Lacs)	Current Demant (In Lacs) (11-9)	Remarks
				Length (In K.M/ Bridge)	Amount (In Lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2011-12	Construction Of 3x18.75 M.Size H.C Bridge (R.C.C) Across Sukhmahi River Near Kothiya to Bali Chapra in Dariyapur	Archana Contractors. Pvt.	3.00/ 56.250 M	299.89	284.51600	-	264.68261	264.68261	264.68261		Complete
2	2012-13	Chapra Zila Antargat Parsa Parkhand Ke Prathmic Vidhalay Mahesiya Se Fursat Pur Hote hue Derni Tak Path nirman & 2x18.75m Uchastariya Bridge Nirman	Sanjay Kumar Singh	3.500	589.810	518.73000	2.85797	458.17566	458.17566	458.17566		Complete
3	2011-12	Saran Zila Ke Gram Bedwaliya Se Sukhmahi Nadi Hote Hue Gram Patishital Se khirkiya R.W.D Path Sutihar Se parsa Tak Path Nirman & Uchastariya Bridge Ka Nirman.	M/S Maa Rajeshwari Construction	3.850	448.21000	469.52000	12.65900	428.21475	428.21475	428.21475		Complete
4	2013-14	Construction Of Road C.D Works from Construction of High Level R.C.C Bridge 3x 18.75 M In Fursatpur Villge Over Sukhmahi River in Dariyapur Block	Dilip Kumar	3.00 56.250 M	508.49000	464.73865	-	443.34647	443.34647	443.34647		Complete
5	2014-15	Construction of high level R.C.C bridge From purnadih to kothiya kashi baba on Mahi River under Dariyapur block	M/S Laxman Kumar	56.250 M	507.36000	452.11222	-	468.54954	468.54954	468.54954		Complete
6	2014-15	Construction of high level R.C.C bridge from semarihiya akharaghat to babu tola under dariyapur block	M/S Laxman Kumar	56.250 M	559.06000	498.18450	-	514.77640	514.77640	514.77640		Complete
7	2014-15	construction of high level R.C.C bridge on Mahi river between Dariyapur Dighwara road near Akbarpur and kesharpur under dighwara block	M/S Maa Rajeshwari Construction	75.00 M	527.71000	447.97892	-	410.61683	410.61683	410.61683		Complete
8	2016-17	construction of high level R.C.C bridge on Mahi river between Jugdishpur and banwaripur Under Dariyapur block	Patliputra Infra Construction Pvt. Ltd.	66.00 M	486.95000	406.03010	-	400.08740	400.08740	400.08740		Complete
9	2017-18	Maker Mahesh chapra PMGSY to Purshotimpur Bajar	Nirmala Devi	1.595	93.447	88.85567	4.97049	82.27351	82.27351	82.27351		Complete
10	2017-18	Bishnpura Piprahi PMGSY road to Gandak nahar	Apex Infratel and Management Services Pvt. Ltd	3.375	172.055	154.30409	13.38227	95.34576	95.34576	95.34576		Complete
11	2017-18	Khajauli PMGSY Path to Dhanechapra gramin path tak	VINAY KUMAR	1.8450	107.0120	95.7669	9.0161	57.06505	57.06505	94.26523	37.20018	Incomplete
12	2017-18	construction of high level R.C.C bridge on Mahi river between Suwara and Mathiya Gram Under Dariyapur Block	M/S VINAY CONSTRUCTION	57.9600	0.0000	361.1958	4.0607	259.35725	259.35725	259.35725		Incomplete
13	2017-18	construction of R.C.C bridge Over Sukh Mahi river In between Bajraha and Bedauliya Under Dariyapur Block	Ravindra Kumar Ray	32.1200	298.9400	258.92045	3.0866	253.45542	253.45542	253.45542		Incomplete
		Total						4135.94665	4135.94665	4173.14683	37.20018	

Sr. D.A.O
R.W.D Works Div- Sonpur

Executive Engineer
R.W.D Works Div- Sonpur