

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd on Alc Bill</u>					
Name of work - Khyawli PM GSY					
and be Shara Chakra					
Gramin Path					
Agency - Vinay Kumar					
Agreement No - 19/SB0/2017-18					
Agreement Amount - 95.266 + 9.016					
Date of start - 15/11/2017					
Date of Completion - 15.08.2018					
Date of measurement - 27/07/21					
<u>1. Construction of granule</u>					
Sub-base by providing well graded materials					
all complete work					
4 x 30 x 4.05 x 0.20					97.20
3 x 30 x 4.05 x 0.20					72.90
4 x 30 x 4.05 x 0.20					97.20
1 x 30 x 4.05 x 0.20					24.30
1 x 14.5 x 4.05 x 0.20					11.745
					<u>308.345</u>
<u>2. Providing and laying stone metal Grt.</u>					
150mm to 22.6mm					

Continuation

